

Inspection Worksheet**BUILDING ZONE 1**Address**3170 ARDEN RD NW**APN**17 0142 LL061**Permit #**BB 200905123**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/09/2010	FOOTING	DENIED	SMK	footings not ready rebar not in
02/11/2010	WALL INSPECT/RETAINING	PARTIAL OK	SMK	CLEAR REBAR OK TO POUR

Scheduled InspectionResult**BB08 INSULATION**Comment: MICHAEL LADISIC @ 404-392-3267...AFTERNOON INSPECTION PLEASE IF POSSIBLEPhone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 10

Address**820 PONCE DE LEON PL NE**APN**14 00170002022**Permit #**BB 200902733**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
07/31/2009	WALL INSPECT/FOUNDATION	DENIED	SBOWLE	
08/03/2009	WALL INSPECT/FOUNDATION	PARTIAL OK	RRN	

Scheduled InspectionResult

BB08 INSULATION

Comment: RICK @ 770-294-6834Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 16

Address**3886 PRINCETON LAKES WY SW**APN**14F0002 LL650**Permit #**BB 200905090**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/19/2010	FOOTING	PARTIAL	SWJ	Elevator pit and interior wall column footings.
04/13/2010	FRAMING	PARTIAL	SWJ	Right side exterior wall framing.
05/07/2010	FRAMING	PARTIAL	SWJ	

Scheduled InspectionResult

BB02 FOOTING

Comment: JOHNNY COCHRON @ 678-463-3509Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address**3849 N STRATFORD RD NE**APN**17 00440002100**Permit #**BB 200904682**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
03/25/2010	FOOTING	INSP OK	GRC	
03/30/2010	WALL INSPECT/FOUNDATION	PARTIAL	SWJ	
04/15/2010	FOOTING	INSP OK	GRC	partial ftg ok
04/16/2010	WALL INSPECT/FOUNDATION	INSP OK	GRC	partial fnd wall ok
05/10/2010	SLAB	INSP OK	GRC	garage slab ok

Scheduled InspectionResult

BB07 FRAMING

Comment: HOSSEN 4-520-1501Phone:Inspector's Comment:

Inspection Worksheet**BUILDING ZONE 3**Address**2981 RIVERMEADE DR NW**APN**17 02410001018**Permit #**BB 200904216**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/03/2010	FRAMING	INSP OK	SMK	
02/05/2010	INSULATION	INSP OK	SMK	ok to cover

Scheduled InspectionResult**BB10 FINAL**Comment: BRENT ROBERTS @ 770-845-0055..LARRY MANSFIELD @ 404-626-0632Phone:Inspector's Comment:

Inspection Worksheet**BUILDING ZONE 4**Address**1619 HABERSHAL DR NW**APN**T17 0224 LL044 80**Permit #**BB 200702500**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
05/04/2007	WALL INSPECT/FOUNDATION	INSP OK	RGP	WALL POUR OK
05/22/2007	SLAB	INSP OK	RGP	
05/18/2010	FINAL	DENIED	DC	

Scheduled InspectionResult

BB10 FINAL

Comment: J. TAYLOR @ 404-391-4917Phone:Inspector's Comment:

Inspection Worksheet**BUILDING ZONE 4**Address**1648 HABERSHAL DR NW**APN**T17 0224 LL044 33**Permit #**BB 200702541**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/20/2007	FOOTING	INSP OK	RGP	
08/08/2007	SLAB	INSP OK	RGP	ok to pour.

Scheduled InspectionResult**BB10 FINAL**Comment: J. TAYLOR @ 404-391-4917Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address**1197 FOSTER PL NW**APN**17 01890003143**Permit #**BB 200902897**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
08/19/2009	FRAMING	DENIED	ZONE 4	storm damage property, need elect. plumb. HVAC, permits and inspections.
09/01/2009	INSPECTION	DENIED	SWJ	Misc. inspection to determine amount of damage.
11/03/2009	FRAMING	INSP OK	SWJ	OK to insulate, make the following corrections: 1.Support ridge board joint above electrical panel. 2.Brace hip rafter at left end of ridge. 3.Need support for carport for front porch and carport roofs. 4.Cap unused drain pipe in 2x6 wall at bathroom. 5.Fireblock all plate penetrations and around furnace vent chase. 6.Will need plumbing permit for setting fixtures and HVAC permit for repairs.
12/31/2009	FRAMING	INSP OK	ZONE 4	

Scheduled InspectionResult

BB10 FINAL

Comment: TOM LITTLE @ 770-527-4917...HOMEOWNER WILL BHAVE TO PROVIDE ACCESSPhone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address**435 HASCALL RD NW**APN**17 01470002050**Permit #**BB 200903671**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/15/2010	FRAMING	DENIED	ZONE 4	NEED HVAC inspection
02/18/2010	FRAMING	INSP OK	DC	
02/25/2010	FRAMING	APPROVED	ZONE 4	

Scheduled InspectionResult

BB09 TEM. FINAL

Comment: MORRIS BROTHER @ 403-375-0129Phone:Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/15/2010	FRAMING	DENIED	ZONE 4	NEED HVAC inspection
02/18/2010	FRAMING	INSP OK	DC	
02/25/2010	FRAMING	APPROVED	ZONE 4	

Scheduled InspectionResult

BB10 FINAL

Comment: MORRIS BROTHER @ 403-375-0129Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address**81 PEACHTREE CI NE**APN**17 01050008026**Permit #**BB 200901485**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/12/2009	FRAMING	INSP OK	GRC	ok to insulate roof,basement walls,&underside of metal deck
12/16/2009	FRAMING	DENIED	ZONE 5	nedd to seal all penetration, caulk corners, tees, and sole plate; fire block at ceiling s and chase
12/22/2009	FRAMING	INSP OK	ZONE 5	

Scheduled InspectionResult

BB10 FINAL

Comment: RICH SOKOLOWSKI @ 404-550-4233Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address**929 CHARLES ALLEN DR**APN**17 0054 LL001**Permit #**BB 200902119**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/17/2009	SLAB	INSP OK	DCOMOD	slab column 7-13
10/30/2009	SLAB	INSP OK	SBOWLE	
11/02/2009	SLAB	INSP OK	RRN	1. column linear 1-7/ E-C 2. OK to pour slab. 3. Footings approved.
01/05/2010	FRAMING	INSP OK	SBOWLE	
02/15/2010	FRAMING	INSP OK	ZONE 5	

Scheduled InspectionResult

BB10 FINAL

Comment: TOWER INTERIOR CONST JIM SPELMAN @ 770-351-7297.. GRADY HIGH SCHOOL ROTCPhone:Inspector's Comment:

Inspection Worksheet**BUILDING ZONE 5**Address**400 PARK DR NE**APN**17 0055 LL014**Permit #**BB 200902378**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
03/16/2010	FOOTING	INSP OK	SWJ	
03/30/2010	FOOTING	INSP OK	SWJ	5 COLUMN PIERS AT END OF BUILDING.

Scheduled InspectionResult**BB02 FOOTING**Comment: ROB @ 404-216-7113.....DECK FOOTING & INSULATION INSPECTIONPhone:Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
03/16/2010	FOOTING	INSP OK	SWJ	
03/30/2010	FOOTING	INSP OK	SWJ	5 COLUMN PIERS AT END OF BUILDING.

Scheduled InspectionResult**BB08 INSULATION**Comment: ROB @ 404-216-7113.....DECK FOOTING & INSULATION INSPECTIONPhone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

2591 PIEDMONT RD NE

APN

17 0048 LL062

Permit #

BB 200904845

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
03/08/2010	SLAB	INSP OK	GRC	
04/01/2010	FRAMING	INSP OK	ZONE 5	wall ok
04/30/2010	FRAMING	PARTIAL OK	RRN	fire seal above drop ceiling as discussed tip josh keep open duct shaft-need to inspect once meps are completed around that area need connectors for lvi and columns need to view chase enclosure-leave kitchen ceiling open for further review ok for partial rough

Scheduled InspectionResult

BB07 FRAMING

Comment: JOSH @ 770-480-3153..CEILING COVERPhone:Inspector's Comment:

Inspection Worksheet**BUILDING ZONE 5**Address**562 ALLEN RD NE**APN**T17 00560004010 02**Permit #**BB 200905130**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB02 FOOTING

Comment: ALEN SHWILL @ 4004-886-6474...PLEASE CALL ME WHEN IN ROUTEPhone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 8

Address**335 ABBOTT ST SW**APN**14 01170002100**Permit #**BB 200902591**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
03/05/2010	SLAB	INSP OK	DC	
03/23/2010	SLAB	INSP OK	DC	
04/15/2010	SLAB	INSP OK	SWJ	Bldg. G slab ok to pour
04/20/2010	SLAB	INSP OK	SWJ	BLDG. H LOWER SLAB
05/10/2010	SLAB	INSP OK	SWJ	BLDG. I lower slab.
05/13/2010	SLAB	INSP OK	DC	

Scheduled InspectionResult

BB05 SLAB

Comment: TODD SMITH @ 404-201-5109Phone:Inspector's Comment:

Start Date: 05/27/2010

End Date: 05/27/2010

Inspection Worksheet

BUILDING ZONE 9

Address

396 PIEDMONT AV NE

APN

14 00500009090

Permit #

BB 200802764

Inspection History

Inspection Worksheet

BUILDING ZONE 9

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
06/03/2008	FOOTING	INSP OK	DCOMOD	leasing office stepdown
07/11/2008	FOOTING	DENIED	DCOMOD	NOT READY
07/14/2008	SLAB	INSP OK	DCOMOD	
07/18/2008	FOOTING	INSP OK	DCOMOD	
09/15/2008	SLAB	INSP OK	GRC	
03/25/2009	FRAMING	DENIED	DC	
03/26/2009	FRAMING	INSP OK	SBOWLE	APPROVED 19 LOWERY CEILING COVER ONLY
03/30/2009	FRAMING	INSP OK	SBOWLE	approve frame for 7th floor bldg 1 19 units
03/31/2009	INSULATION	INSP OK	SBOWLE	approved 19 units 6th floor bldg 1 insulation
03/31/2009	FRAMING	INSP OK	SBOWLE	approved 19 units 5th floor Bldg1 framing
04/02/2009	FRAMING	DENIED	SBOWLE	not ready for inspection reschedule for monday gave to Bob C
04/02/2009	INSULATION	DENIED	SBOWLE	denied insulation not ready 7th floor bldg 1
04/08/2009	INSULATION	INSP OK	SMK	TOP FLR UNITS OK
04/09/2009	FRAMING	INSP OK	SBOWLE	BLDG 1//7TH LEVEL
04/14/2009	INSULATION	INSP OK	SBOWLE	
04/21/2009	FRAMING	INSP OK	SBOWLE	14 UNITS 3RD F;R BLDG 1
04/28/2009	INSULATION	INSP OK	SBOWLE	
04/28/2009	INSULATION	INSP OK	SBOWLE	
05/04/2009	FRAMING	INSP OK	SBOWLE	6TH FLR POD 2 (13 UNITS)
05/04/2009	FRAMING	INSP OK	SBOWLE	FIRE CAULK ROOF PENETRATONS
05/12/2009	FRAMING	INSP OK	SBOWLE	5TH FLR POD 2
05/12/2009	INSULATION	INSP OK	SBOWLE	6TH FLR POD 2 AND LEASING OFFICE
05/18/2009	INSULATION	INSP OK	SBOWLE	
05/18/2009	FRAMING	INSP OK	SBOWLE	
05/21/2009	FRAMING	INSP OK	SBOWLE	

Inspection Worksheet

BUILDING ZONE 9

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
05/26/2009	FRAMING	INSP OK	SBOWLE	
05/26/2009	INSULATION	INSP OK	SBOWLE	
06/03/2009	INSULATION	INSP OK	SBOWLE	
06/03/2009	FRAMING	INSP OK	SBOWLE	
06/04/2009	FRAMING	INSP OK	SBOWLE	
06/09/2009	FRAMING	INSP OK	ZONE 9	bldg 3 2nd flr 15 units
06/15/2009	FRAMING	INSP OK	SBOWLE	13 units 1st lev pod 3
06/15/2009	INSULATION	INSP OK	SBOWLE	15 units 3rd lev pod 3 15 units 4th lev pod 3
06/23/2009	INSULATION	INSP OK	SBOWLE	
06/23/2009	INSULATION	INSP OK	SBOWLE	
06/25/2009	INSULATION	INSP OK	SBOWLE	
09/01/2009	FINAL	INSP OK	SBOWLE	
09/09/2009	FINAL	APPROVED	SBOWLE	APPROVED FINAL 19 UNITS BLDG 1 4TH FLR
09/25/2009	FINAL	APPROVED	SBOWLE	APPROVED 14 UNITS 3RD FLR BLDG 1
10/01/2009	FINAL	DENIED	SBOWLE	
10/21/2009	TEM. FINAL	PARTIAL OK	DC	bldg #2 level 6,units 6025,6026,6027,6028,6029,6030,6031,6032,6033,6034,6036,6038,6040. units inspection approved
10/28/2009	FINAL	INSP OK	SBOWLE	
11/02/2009	FINAL	INSP OK	SBOWLE	
11/13/2009	TEM. FINAL	INSP OK	SBOWLE	
11/17/2009	FINAL	APPROVED	SBOWLE	approved 11 units
12/01/2009	INSPECTION	INSP OK	ZONE 9	TCO ok garage only
12/08/2009	TEM. FINAL	INSP OK	SBOWLE	
12/22/2009	FINAL	INSP OK	SBOWLE	
12/23/2009	FINAL	INSP OK	SBOWLE	
01/13/2010	FINAL	APPROVED	SBOWLE	approved 15 units 3rd floor building 3

Start Date: 05/27/2010

End Date: 05/27/2010

Inspection Worksheet

BUILDING ZONE 9

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
03/04/2010	INSPECTION	PARTIAL	DC	
04/19/2010	TEM. FINAL	INSP OK	SBOWLE	
05/20/2010	FINAL	DENIED	SBOWLE	

Scheduled Inspection

Result

BB09 TEM. FINAL

Comment: CHRIS @ 770-231-2721...BUILDING #3...ALL FLOOR FINAL ELECATOR WALLS

Phone:

Inspection History

Inspection Worksheet

BUILDING ZONE 9

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
06/03/2008	FOOTING	INSP OK	DCOMOD	leasing office stepdown
07/11/2008	FOOTING	DENIED	DCOMOD	NOT READY
07/14/2008	SLAB	INSP OK	DCOMOD	
07/18/2008	FOOTING	INSP OK	DCOMOD	
09/15/2008	SLAB	INSP OK	GRC	
03/25/2009	FRAMING	DENIED	DC	
03/26/2009	FRAMING	INSP OK	SBOWLE	APPROVED 19 LOWERY CEILING COVER ONLY
03/30/2009	FRAMING	INSP OK	SBOWLE	approve frame for 7th floor bldg 1 19 units
03/31/2009	INSULATION	INSP OK	SBOWLE	approved 19 units 6th floor bldg 1 insulation
03/31/2009	FRAMING	INSP OK	SBOWLE	approved 19 units 5th floor Bldg1 framing
04/02/2009	FRAMING	DENIED	SBOWLE	not ready for inspection reschedule for monday gave to Bob C
04/02/2009	INSULATION	DENIED	SBOWLE	denied insulation not ready 7th floor bldg 1
04/08/2009	INSULATION	INSP OK	SMK	TOP FLR UNITS OK
04/09/2009	FRAMING	INSP OK	SBOWLE	BLDG 1//7TH LEVEL
04/14/2009	INSULATION	INSP OK	SBOWLE	
04/21/2009	FRAMING	INSP OK	SBOWLE	14 UNITS 3RD F;R BLDG 1
04/28/2009	INSULATION	INSP OK	SBOWLE	
04/28/2009	INSULATION	INSP OK	SBOWLE	
05/04/2009	FRAMING	INSP OK	SBOWLE	6TH FLR POD 2 (13 UNITS)
05/04/2009	FRAMING	INSP OK	SBOWLE	FIRE CAULK ROOF PENETRATONS
05/12/2009	FRAMING	INSP OK	SBOWLE	5TH FLR POD 2
05/12/2009	INSULATION	INSP OK	SBOWLE	6TH FLR POD 2 AND LEASING OFFICE
05/18/2009	INSULATION	INSP OK	SBOWLE	
05/18/2009	FRAMING	INSP OK	SBOWLE	
05/21/2009	FRAMING	INSP OK	SBOWLE	

Inspection Worksheet

BUILDING ZONE 9

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
05/26/2009	FRAMING	INSP OK	SBOWLE	
05/26/2009	INSULATION	INSP OK	SBOWLE	
06/03/2009	INSULATION	INSP OK	SBOWLE	
06/03/2009	FRAMING	INSP OK	SBOWLE	
06/04/2009	FRAMING	INSP OK	SBOWLE	
06/09/2009	FRAMING	INSP OK	ZONE 9	bldg 3 2nd flr 15 units
06/15/2009	FRAMING	INSP OK	SBOWLE	13 units 1st lev pod 3
06/15/2009	INSULATION	INSP OK	SBOWLE	15 units 3rd lev pod 3 15 units 4th lev pod 3
06/23/2009	INSULATION	INSP OK	SBOWLE	
06/23/2009	INSULATION	INSP OK	SBOWLE	
06/25/2009	INSULATION	INSP OK	SBOWLE	
09/01/2009	FINAL	INSP OK	SBOWLE	
09/09/2009	FINAL	APPROVED	SBOWLE	APPROVED FINAL 19 UNITS BLDG 1 4TH FLR
09/25/2009	FINAL	APPROVED	SBOWLE	APPROVED 14 UNITS 3RD FLR BLDG 1
10/01/2009	FINAL	DENIED	SBOWLE	
10/21/2009	TEM. FINAL	PARTIAL OK	DC	bldg #2 level 6,units 6025,6026,6027,6028,6029,6030,6031,6032,6033,6034,6036,6038,6040. units inspection approved
10/28/2009	FINAL	INSP OK	SBOWLE	
11/02/2009	FINAL	INSP OK	SBOWLE	
11/13/2009	TEM. FINAL	INSP OK	SBOWLE	
11/17/2009	FINAL	APPROVED	SBOWLE	approved 11 units
12/01/2009	INSPECTION	INSP OK	ZONE 9	TCO ok garage only
12/08/2009	TEM. FINAL	INSP OK	SBOWLE	
12/22/2009	FINAL	INSP OK	SBOWLE	
12/23/2009	FINAL	INSP OK	SBOWLE	
01/13/2010	FINAL	APPROVED	SBOWLE	approved 15 units 3rd floor building 3

Inspection Worksheet**BUILDING ZONE 9**

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
03/04/2010	INSPECTION	PARTIAL	DC	
04/19/2010	TEM. FINAL	INSP OK	SBOWLE	
05/20/2010	FINAL	DENIED	SBOWLE	

Scheduled InspectionResult

BB10 FINAL

Comment: CHRIS @ 770-231-2721...BUILDING #3...ALL FLOOR FINAL ELECATOR WALLSPhone:Inspector's Comment:

Inspection Worksheet**ELECTRICAL ZONE 1**Address**424 DECATUR ST SE**APN**14 00450007140**Permit #**BECP 200907080**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
04/01/2010	WALL	PARTIAL	CT	
04/12/2010	WALL	PARTIAL	CT	
04/22/2010	WALL	APPROVED	CT	
05/10/2010	CEILING	INSP OK	JWS	

Scheduled Inspection

BE12 FINAL

ResultComment: KENNETH @ 770-928-6333Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 19

Address

3450 FORREST PARK RD SE

APN

14 0002 LL022

Permit #

BB 200905171

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE03 CEILING

Comment: WALTON CONST @ 678-449-4349

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address**2640 HOWELL MILL RD NW**APN**17 01840001037**Permit #**BEEP 200901307**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
03/19/2009	ROUGH	DENIED	JBELL	not ready
03/26/2009	ROUGH	PARTIAL	JBELL	
05/13/2009	WALL	DENIED	JBELL	
05/14/2009	ROUGH	INSP OK	JBELL	
06/11/2009	TEMP POWER	INSP OK	JBELL	

Scheduled InspectionResult

BE12 FINAL

Comment: TRACY @ 770-351-7185...EKECTRUCAK FUNAL FOR HOUSEPhone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address**165 16TH ST NW EXPWY PARC**APN**T17 01080001027 01**Permit #**BECP 200906550**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
10/27/2009	DITCH COVER	PARTIAL OK	TJL	
11/13/2009	SLAB	PARTIAL OK	TJL	
01/05/2010	DITCH COVER	INSP OK	JWS	
03/15/2010	WALL	PARTIAL OK	JWS	
04/06/2010	WALL	INSP OK	JWS	
05/13/2010	DITCH COVER	INSP OK	TJL	

Scheduled InspectionResult

BE03 CEILING

Comment: MIKE JARAMILLO @ 678-873-2601...2ND FLOOR SHEETROCKPhone:Inspector's Comment:

Start Date: 05/27/2010

End Date: 05/27/2010

Inspection Worksheet

ELECTRICAL ZONE 7

Address

1324 NORTHVIEW AV NE

APN

17 00020007018

Permit #

BEEP 200907453

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/02/2010	ROUGH	INSP OK	CFRAZIE	

Scheduled Inspection

BE12 FINAL

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address**929 CHARLES ALLEN DR**APN**17 0054 LL001**Permit #**BHCP 200902457**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
01/12/2010	ROUGH IN	ROUGH OK	SHR	GRADY STADIUM. DUCT SEAL OK UNDER EAST STANDS.
03/04/2010	ROUGH IN	PARTIAL	SHR	COVER OK EAST STANDS.

Scheduled InspectionResult

BH08 FINAL

Comment: WINTER @ 770-729-0076...RAY THORBURG @ 404-392-4497Phone:Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address**25 PEACHTREE AV NE**APN**17 01000001045**Permit #**BHCP 200902502**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
01/05/2010	ROUGH IN	PARTIAL	SHR	ATLANTA INTERNATIONAL SCHOOL. SLAB COVER OK ON GAS PIPE.
03/30/2010	GAS PIPING	PARTIAL	SHR	DUCT SEAL OK ON 1ST. AND 2ND FLOORS. F/D FRAMING OK ON 1,2.
03/30/2010	ROUGH IN	PARTIAL	SHR	
04/08/2010	GAS PIPING	PARTIAL	SHR	SECOND FLOOR GAS OK.

Scheduled InspectionResult

BH03 GAS PIPING

Comment: JOHN CATALFANO @ 678-414-6801Phone:Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
01/05/2010	ROUGH IN	PARTIAL	SHR	ATLANTA INTERNATIONAL SCHOOL. SLAB COVER OK ON GAS PIPE.
03/30/2010	GAS PIPING	PARTIAL	SHR	DUCT SEAL OK ON 1ST. AND 2ND FLOORS. F/D FRAMING OK ON 1,2.
03/30/2010	ROUGH IN	PARTIAL	SHR	
04/08/2010	GAS PIPING	PARTIAL	SHR	SECOND FLOOR GAS OK.

Scheduled InspectionResult

BH07 ROUGH IN

Comment: JOHN CATALFANO @ 678-414-6801Phone:Inspector's Comment:

Inspection Worksheet**PLUMBING ZONE 2**Address**2640 HOWELL MILL RD NW**APN**17 01840001037**Permit #**BPRP 200804042**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/25/2008	SLAB	DENIED	JTHOMA	Several fixtures were flat dry vented.
08/26/2008	SLAB	INSP OK	JTHOMA	
11/26/2008	ROUGH	PARTIAL OK	JTHOMA	THE TWO INCH VENT NOT THRU ROOF FOR LAVATORIES. NEED TEST FOR SHOWER PANS 5.
06/01/2009	SEWER/SANITARY	INSP OK	CLS	
07/14/2009	ROUGH	APPROVED	ADM	

Scheduled Inspection

BP16 FINAL

ResultComment: RANDY @ 770-560-9722Phone:Inspector's Comment: