

Inspection Worksheet

BUILDING ZONE 1

Address
4300 HARRIS TR NW

APN
17 0201 LL113

Permit #
BB 200702970

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/24/2007	FOOTING	INSP OK	SMK	ret wll, hse ftg ok.
08/24/2007	SITE PLAN CONDITION	INSP OK	SMK	
08/24/2007	ZONING	INSP OK	SMK	
08/31/2007	WALL INSPECT/RETAINING	INSP OK	SMK	ret/found walls ok.
09/14/2007	SITE PLAN CONDITION	INSP OK	SMK	
09/14/2007	FOOTING	INSP OK	SMK	
09/14/2007	SLAB	INSP OK	SMK	
09/14/2007	ZONING	INSP OK	SMK	
10/02/2007	FOOTING	INSP OK	SMK	FOOTINGS UNDER KITCHEN OK
10/02/2007	SITE PLAN CONDITION	INSP OK	SMK	
10/02/2007	ZONING	INSP OK	SMK	
10/04/2007	WALL INSPECT/FOUNDATION	INSP OK	SMK	
10/17/2007	SLAB	INSP OK	SMK	
10/19/2007	WALL INSPECT/RETAINING	INSP OK	SMK	
05/01/2008	FRAMING	PARTIAL	SMK	seal penetrations studs ok to insulate
05/21/2008	INSULATION	INSP OK	SMK	ok to cover
11/16/2009	FINAL	APPROVED	SMK	

Scheduled Inspection

Result

BB10 FINAL

Comment: VERN VANDERKLEED @ 770-616-0228

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 1

Address
1762 NANCY CREEK BLUFF NW

APN
17 02190004007

Permit #
BB 200901514

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/30/2009	FOOTING	INSP OK	SMK	OK TO POUR
06/30/2009	ZONING	INSP OK	SMK	
06/30/2009	SITE PLAN CONDITION	INSP OK	SMK	
07/09/2009	FOOTING	PARTIAL OK	SMK	Last section of ftg. ok w/pictures
07/13/2009	WALL INSPECT/RETAINING	DENIED	SMK	no plans/permit
07/14/2009	WALL INSPECT/FOUNDATION	INSP OK	SMK	ok to pour
07/27/2009	SLAB	PARTIAL OK	SMK	ok to pour letter on plastic
07/27/2009	FOOTING	PARTIAL OK	SMK	
11/16/2009	FRAMING	PARTIAL OK	SMK	headset strap j hanger ok to insulate

Scheduled Inspection Result

BB08 INSULATION

Comment: DONNY ANDERSON @ 404-391-1218

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 10

Address**154 KROG ST NE**APN**14 00190008043**Permit #**BB 200904468**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB07 FRAMING

Comment: GORDON BUILDERS @ 678-910-6238Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 11

Address**645 CLIFTON RD SE**APN**15 175A06 010**Permit #**BB 200903191**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB10 FINAL

Comment: TONY BONDHUS @ 770-231-9756Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 11

Address**881 SPRINGDALE RD NE**APN**15 241A02 010**Permit #**BB 200904618**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB02 FOOTING

Comment: BRUCE MELLER @ 404-371-0102Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 15

Address
924 WASHINGTON ST SW

APN
14 00740003078

Permit #
BB 200903468

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BB07 FRAMING

Comment: DAVE YOCUM @ 678-878-7517

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 18

Address
2685 METROPOLITAN PY SW

APN
14 0101 LL043

Permit #
BB 200901970

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/03/2009	FRAMING	DENIED	DC	no approved plans
06/08/2009	FRAMING	PARTIAL	SWJ	Plans show wall and at end of teller line to be made from bullet resistant glass. This wall made from studs and kevlar material. Have drawings updaed and approved for changes made, or install per current drawings and request additional inspection.

Scheduled Inspection Result

BB10 FINAL

Comment: PHIL MARTIN SR @ 404-393-1250

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 18

Address

2685 METROPOLITAN PY SW

APN

14 0101 LL043

Permit #

BB 200904315

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB10 FINAL

Comment: PHIL MARTIN SR @ 404-393-1250

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

4041 WIEUCA RD NE

APN

17 00640001077

Permit #

BB 200902274

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/30/2009	ZONING	INSP OK	SMK	
06/30/2009	FOOTING	INSP OK	SMK	
06/30/2009	SITE PLAN CONDITION	INSP OK	SMK	
10/27/2009	FINAL	UTGE	SMK	locked/raining

Scheduled Inspection

Result

BB10 FINAL

Comment: JEFF @ 770-231-6633

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

3760 CHELSEY LA NE

APN

17 00630007054

Permit #

BB 200902580

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/04/2009	FRAMING	PARTIAL OK	SMK	seal penetrations support stringers ok to insulate

Scheduled InspectionResult

BB08 INSULATION

Comment: SUNDER SASHTI @ 404-409-0910Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

3393 PEACHTREE RD NE

APN

17 0045 LL065

Permit #

BB 200904333

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/26/2009	FRAMING	INSP OK	SMK	

Scheduled Inspection

Result

BB10 FINAL

Comment: TRAMMELL & SON @ 210-391-9045

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

154 LE BRUN RD NE

APN

17 00970004004

Permit #

BB 200904355

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BB03 WALL INSPECT/FOUNDATION

Comment: RANDY @ 404-822-9235

Phone:

Inspector's Comment:

Result

Inspection Worksheet

BUILDING ZONE 2

Address
2848 N HILLS DR NE

APN
17 00600007002

Permit #
BB 200904416

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BB02 FOOTING

Comment: PATRICK DAVEY @ 404-822-4351

Phone:

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BB05 SLAB

Comment: PATRICK DAVEY @ 404-822-4351

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

185 BOLLING RD NE

APN

17 01000003053

Permit #

BB 200904463

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB02 FOOTING

Comment: R.M @ 770-284-8699

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 2

Address

3495 PIEDMONT RD NE

APN

17 0062 LL029

Permit #

BB 200904719

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB07 FRAMING

Comment: JEREMY @ 404-886-3909

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 20

Address

0 HARTSFIELD-JACKSON INT'L AIRPORT SW

APN

14 0128 LL026

Permit #

BB 200802543

Inspection History

Inspection Worksheet

BUILDING ZONE 20

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>APN</u> Inspector	<u>Permit #</u> Inspector Comment
09/03/2008	FRAMING	INSP OK	HMB	2 small office 2nd level
10/20/2008	FRAMING	INSP OK	GRC	terminal ceiling
01/21/2009	FRAMING	INSP OK	RRN	1. OK TO HANG WALLS (HIGHLIGHTED AREA) 2. FIRE SEAL MECH ROOM WALL 3. CORRECTS FIRE BLOCKING FOR ELECTRICAL EQ. 4. OFL TO HANG IN HIGHLIGHTED AREAS
02/18/2009	FRAMING	INSP OK	GRC	3rd floor walls ceiling
02/25/2009	FRAMING	INSP OK	GRC	2nd floor east-west restrooms
02/26/2009	FRAMING	APPROVED	GRC	
03/05/2009	FRAMING	INSP OK	GRC	
03/26/2009	FRAMING	APPROVED	GRC	
03/30/2009	FRAMING	INSP OK	GRC	2nd floor ceiling.
03/30/2009	FRAMING	INSP OK	GRC	
03/31/2009	FRAMING	INSP OK	GRC	
04/30/2009	FRAMING	INSP OK	RRN	1. Bridge ceiling structure panel-ok to cover 2. 2nd Floor D area - Add stiff back & wire asked 3. 2nd Floor C area - Add supports as discussed for ceiling hardpan OK to cover 2nd Floor 2A & 2B area - hardpan & acoustical cover-up ok pending electrical approval

Inspection Worksheet

BUILDING ZONE 20

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
05/27/2009	FRAMING	INSP OK	RRN	3rd floor east/west ends (ceiling) 1. Support width as discussed in field to carry wt. of drywall. Partial Ceiling Approved-Flat Area. 1st floor North/Central-call back with answers for the below questions- 1. Need to spray on fire proofing where missing-check on side opening for spray on fire @ csc proofing.Tip: Eric Beromudez 2. Needs sprinkler heads to be reviewed & signed off, sheet metal/drywall framing screws. 3. Different heads being used on metal ceiling panel framing.
08/11/2009	INSPECTION	INSP OK	GRC	floors 1thru 4
08/12/2009	INSPECTION	INSP OK	GRC	flows/tampers/pulls&smokes ok
08/13/2009	TEM. FINAL	INSP OK	GRC	csc bld f-200 system&smoke control fans
09/01/2009	FINAL	DENIED	GRC	ok b-tco csc bld only
09/03/2009	FINAL	PARTIAL OK	GRC	north&south parking needs final elect,add exit signs@ ground level exit doors addional em lighting
09/04/2009	FINAL	PARTIAL OK	GRC	final insp on north parking deck south parking deck final

Scheduled Inspection

Result

BB10 FINAL

Comment: KEITH JONES @ 305-905-7468

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 3

Address

200 26TH ST NW

APN

17 0147 LL074

Permit #

BB 200503825

Inspection History

Inspection Worksheet

BUILDING ZONE 3

<u>Date</u>	<u>Address</u>	<u>Type Descr</u>	<u>Result</u>	<u>APN</u>	<u>Inspector</u>	<u>Permit #</u>	<u>Inspector Comment</u>
09/11/2006		SLAB	INSP OK		RGP		
10/21/2006		FRAMING	INSP OK		RGP		
10/21/2006		FRAMING	INSP OK		RGP		
10/21/2006		FRAMING	INSP OK		RGP		
10/21/2006		FRAMING	INSP OK		RGP		
11/01/2006		FINAL	INSP OK		RGP		
04/16/2007		FINAL	APPROVED		RGP		UNITS 268 AND 370 FINAL OK CO
04/16/2007		FRAMING	INSP OK		RGP		OK TO INSULAE UNITS 357-*364
05/21/2007		FRAMING	INSP OK		RGP		UNIT#174,176,178,180
05/23/2007		FINAL	APPROVED		RGP		
05/23/2007		FINAL	APPROVED		RGP		
06/06/2007		FOOTING	INSP OK		RGP		
06/06/2007		FOOTING	INSP OK		RGP		
06/27/2007		FINAL	APPROVED		RGP		FINAL OK CO
06/27/2007		FINAL	APPROVED		RGP		FINAL OK CO
07/16/2007		FINAL	APPROVED		RGP		
08/10/2007		FINAL	APPROVED		RGP		220 semel cir #178.
08/10/2007		FINAL	APPROVED		RGP		220 semel cir #180.
10/18/2007		FRAMING	INSP OK		RGP		
02/12/2008		FINAL	APPROVED		RGP		FINAL OK CO
09/23/2008		FINAL	DENIED		LBRYANT		NEED TEMPERED GLASS @ STAIRS
11/12/2008		FINAL	DENIED		LBRYANT		216 SEMEL DR. #380/OK PENDING GLAZED FILM AS ACCEPTABLE
03/16/2009		FINAL	APPROVED		LBRYANT		level 4 bdg.2
05/27/2009		FINAL	APPROVED		ZONE 6		216 Semel circle unit 379 only
07/15/2009		FINAL	APPROVED		ZONE 6		unit 378

Inspection Worksheet

BUILDING ZONE 3

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
09/17/2009	FINAL	APPROVED	ZONE 3	unit 257 only
11/12/2009	FINAL	APPROVED	ZONE 3	units # 156,162, 376 ok for finals
				units 174 is denied

Scheduled Inspection

Result

BB10 FINAL

Comment: MIKE HADJI @ 678-283-2413

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 3

Address
1344 NORTHWEST DR NW

APN
17 02580002007

Permit #
BB 200802152

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
12/05/2008	FOOTING	DENIED	SBOWLE	DENED FOOTING SEE PERMIT CARD
12/09/2008	FOOTING	INSP OK	SMK	OK TO POUR
12/09/2008	SITE PLAN CONDITION	INSP OK	SMK	
12/09/2008	ZONING	INSP OK	SMK	
05/07/2009	FRAMING	DENIED	LBRYANT	1. need plumbing rough 2. need HVAC rough 3. Need penetrations sealed at tub area, top double plate
07/24/2009	FRAMING	DENIED	ZONE 3	unable to contact, wrong contact #
11/12/2009	FRAMING	APPROVED	ZONE 3	

Scheduled Inspection

BB07 FRAMING

Result

Comment: ALOU KATZ @ 678-938-1880

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 3

Address

3800 CLUB DR NE

APN

17 00100005003

Permit #

BB 200904700

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB02 FOOTING

Comment: LORIS WOOLARD @ 404-456-8386

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address
1695 MARIETTA BV NW

APN
17 0192 LL081

Permit #
BB 200804414

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/24/2009	FOOTING	APPROVED	ZONE 4	ok as per engineers letter
07/24/2009	SLAB	APPROVED	ZONE 4	
09/17/2009	FRAMING	APPROVED	ZONE 4	

Scheduled Inspection

BB07 FRAMING

Comment: BO JONES @ 770-294-7809

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address
2542 RIDGEWOOD TE NW

APN
17 02310001018

Permit #
BB 200805370

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/08/2009	FINAL	DENIED	ZONE 4	no plans on site
11/02/2009	FRAMING	DENIED	ZONE 4	UTGE, Gate locked

Scheduled Inspection

BB07 FRAMING

Comment: SCOTT @ 770-241-5073

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address
765 CHANNING DR NW

APN
17 01530014067

Permit #
BB 200901607

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/18/2009	FOOTING	APPROVED	ZONE 4	partial only, front ftg only
06/24/2009	WALL INSPECT/FOUNDATION	APPROVED	ZONE 4	
07/28/2009	FRAMING	DENIED	ZONE 4	fire caulk all penetrations. floor and top double plate @ electrical bored holes
08/11/2009	INSULATION	PARTIAL OK	SMK	Ok to insulate HOUSE OK TO COVER SCREEN PORCH NOT INSPECTED

Scheduled Inspection Result

BB10 FINAL

Comment: BENNING GRICE @ 770-330-7526

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address

1220 W WESLEY RD NW

APN

17 01950002038

Permit #

BB 200903562

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/15/2009	FRAMING	PARTIAL OK	SMK	OK TO COVER W/PICTURES OF FIRESTOP

Scheduled Inspection

Result

BB10 FINAL

Comment: MIKE LANGSTON @ 770-314-6565

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address

685 WILSON RD NW

APN

17 01540003006

Permit #

BB 200903631

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB02 FOOTING

Comment: JEFF WATERS @ 404-431-2097

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address
875 WOODLEY DR NW

APN
17 01540009069

Permit #
BB 200904035

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/14/2009	FOOTING	DENIED	DC	vert, stell not installed
10/19/2009	FOOTING	DENIED	ZONE 4	horizontal rebar not tied continually
11/16/2009	FRAMING	DENIED	ZONE 4	NEED PLUMB. seal penetrations failed to get ftg. approvals

Scheduled Inspection Result

BB07 FRAMING

Comment: BENNING GRICE @ 770-330-7526

Phone:

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/14/2009	FOOTING	DENIED	DC	vert, stell not installed
10/19/2009	FOOTING	DENIED	ZONE 4	horizontal rebar not tied continually
11/16/2009	FRAMING	DENIED	ZONE 4	NEED PLUMB. seal penetrations failed to get ftg. approvals

Scheduled Inspection Result

BB08 INSULATION

Comment: BENNING GRICE @ 770-330-7526

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

<u>Address</u>	<u>APN</u>	<u>Permit #</u>
2586 HYDE MANOR DR NW	17 01950007008	BB 200904079

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BB07 FRAMING

Comment: DAVID SHEPHARD @ 678-758-5000

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 4

Address

1385 HANOVER WEST DR NW

APN

17 0195 LL066

Permit #

BB 200904310

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/16/2009	FRAMING	DENIED	ZONE 4	denied need plumbing.

UTGE

Scheduled InspectionResult

BB07 FRAMING

Comment: JOHN BURTON @ 404-597-3122Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

1925 MONROE DR NE

APN

T17 00570007047 25

Permit #

BB 200705937

Inspection History

Inspection Worksheet

BUILDING ZONE 5

<u>Date</u>	<u>Address</u>	<u>Type Descr</u>	<u>Result</u>	<u>APN</u>	<u>Inspector</u>	<u>Permit #</u>	<u>Inspector Comment</u>
12/27/2007		ZONING	INSP OK		LBRYANT		
12/27/2007		SITE PLAN CONDITION	INSP OK		LBRYANT		
12/27/2007		FOOTING	INSP OK		LBRYANT		
01/11/2008		WALL INSPECT/RETAINING	INSP OK		LBRYANT		
01/15/2008		FOOTING	MISC		LBRYANT		
01/16/2008		FOOTING	INSP OK		LBRYANT		LINE B
02/08/2008		WALL INSPECT/FOUNDATION	INSP OK		LBRYANT		ENGINEER'S LETTER ON WALL
04/21/2008		FOOTING	MISC		LBRYANT		
06/11/2008		SITE PLAN CONDITION	MISC		LBRYANT		
06/11/2008		ZONING	MISC		LBRYANT		
06/11/2008		FOOTING	MISC		LBRYANT		
11/10/2008		FRAMING	INSP OK		LBRYANT		3rd floor
11/17/2008		INSULATION	MISC		LBRYANT		
11/18/2008		FRAMING	PARTIAL OK		LBRYANT		LEVEL 4 & 5 - 13 UNITS EACH FLOOR
11/25/2008		INSULATION	INSP OK		LBRYANT		WITH CERTIFICATION
12/02/2008		FRAMING	INSP OK		LBRYANT		LEVEL 6
12/04/2008		INSULATION	INSP OK		LBRYANT		
12/17/2008		FRAMING	INSP OK		LBRYANT		7th level
12/23/2008		INSULATION	INSP OK		LBRYANT		LEVEL 7
01/06/2009		FRAMING	INSP OK		LBRYANT		FITNESS CENTER
01/15/2009		FRAMING	INSP OK		LBRYANT		9 units
01/21/2009		INSULATION	INSP OK		LBRYANT		
01/28/2009		FRAMING	INSP OK		LBRYANT		
02/03/2009		INSULATION	INSP OK		LBRYANT		units @ 2nd & 3rd levels
02/11/2009		FRAMING	APPROVED		LBRYANT		

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
02/16/2009	INSULATION	INSP OK	LBRYANT	
02/23/2009	FRAMING	INSP OK	LBRYANT	level 7, level 6
03/05/2009	FRAMING	INSP OK	LBRYANT	
03/09/2009	FINAL	APPROVED	LBRYANT	base bldg. See field report attached.
03/11/2009	FINAL	APPROVED	LBRYANT	Need tempered glass at top of stairs
03/19/2009	FINAL	APPROVED	LBRYANT	
03/23/2009	INSULATION	APPROVED	ZONE 5	framing only for permit U&O
04/01/2009	TEM. FINAL	APPROVED	ZONE 5	10 UNITS ON LEVEL 5 ONLY, PERMIT I
04/01/2009	FINAL	APPROVED	ZONE 5	
04/13/2009	FRAMING	INSP OK	LBRYANT	permit v 13 units
04/28/2009	FINAL	APPROVED	LBRYANT	permit M fitness center
05/06/2009	FINAL	DENIED	LBRYANT	RING PUT/ STROB LIGHTS NOT WORKING. PERMIT P
05/12/2009	INSULATION	INSP OK	ZONE 5	
05/14/2009	INSULATION	INSP OK	LBRYANT	PERMIT EE
05/18/2009	FRAMING	INSP OK	LBRYANT	permitt FF 11 units, Permit W-4 units
05/21/2009	FINAL	INSP OK	ZONE 5	Permit H - 9units
06/02/2009	FRAMING	INSP OK	ZONE 5	Permit R - 13 units temporary certificate of occupancy only is ok Pemit GG and X 23 units ok
06/02/2009	INSULATION	INSP OK	ZONE 5	Permit GG and X ok
06/08/2009	FRAMING	APPROVED	ZONE 5	final inspection approval for Permit J & S level 5 ring-out ok
06/10/2009	FRAMING	INSP OK	LBRYANT	Permit HH and Y/ will check fram on insulation inspection
06/17/2009	INSULATION	APPROVED	ZONE 5	Permit HH&Y 23 units
06/22/2009	FRAMING	APPROVED	ZONE 5	Permit II, Permit Z
06/29/2009	FINAL	APPROVED	ZONE 5	Permits L & T
07/13/2009	FINAL	APPROVED	ZONE 5	Permit N and U 20 units area 2 ok for TCO
07/15/2009	INSULATION	APPROVED	ZONE 5	framing/insulation ok Permit JJ and AA

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
07/24/2009	FINAL	APPROVED	ZONE 5	Permit O and V area 2 level 8
08/06/2009	FRAMING	INSP OK	DCOMOD	area 3 11 units
08/10/2009	FRAMING	INSP OK	DCOMOD	framing
08/19/2009	FINAL	DENIED	ZONE 5	MAG LOCKS ON DOORS NOT IN OPERATION
08/26/2009	INSULATION	INSP OK	LBRYANT	permit CC area 3 level 8
08/26/2009	FRAMING	INSP OK	LBRYANT	
09/08/2009	FINAL	APPROVED	ZONE 5	PERMIT FF, W only
09/15/2009	FINAL	APPROVED	ZONE 5	PERMIT GG ONLY
09/21/2009	FINAL	APPROVED	ZONE 5	permit X 11 units
09/29/2009	FINAL	DENIED	ZONE 5	audio visual alarms not operating properly
10/02/2009	FINAL	APPROVED	DCOMOD	BCO UNITS 1411, 1413, 1415, 1417, 1419-24, 1426
10/16/2009	TEM. FINAL	INSP OK	LBRYANT	
10/21/2009	FINAL	INSP OK	ZONE 5	ok for TCO only
				units 1511,1515, 1517, 1519, 1520
10/30/2009	FINAL	DENIED	ZONE 5	1521, 1523, 1524, 1522, and 1526 not ready
11/03/2009	FINAL	INSP OK	SWJ	Level 6, area 4, units: 1628, 1630, 1633, 1634, 1635, 1636, 1637, 1638, 1639, 1641. Pull stations, flow and tamper, mini horns completed.
11/05/2009	FINAL	CANC	SMK	
11/10/2009	FINAL	PARTIAL	ZONE 5	Permit AA (11 units) Level 6 area 3
				units 1611, 1613, 1615, 1619, 1623
				1624, 1622, 1620, 1626 ok for c.o

Scheduled Inspection

Result

BB10 FINAL

Comment: BRENT BOURG @ 770-231-4579

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

1075 PEACHTREE ST NE

APN

T17 01060005031 01

Permit #

BB 200800870

Inspection History

Inspection Worksheet

BUILDING ZONE 5

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/18/2008	FRAMING	INSP OK	SBOWLE	approved framing 10th flr hvac shafts 13 total
07/31/2008	FRAMING	INSP OK	SMK	11th floor hvac shafts ok
08/13/2008	FRAMING	INSP OK	GRC	
08/15/2008	FRAMING	INSP OK	GRC	10th flor walls/ 13th floor HVAC shafts
08/21/2008	FRAMING	INSP OK	GRC	11th floor units
08/21/2008	INSPECTION	INSP OK	GRC	11th floor units
09/02/2008	FRAMING	INSP OK	GRC	12TH FLOOR UNITS
09/03/2008	FRAMING	INSP OK	GRC	
09/11/2008	FRAMING	INSP OK	GRC	14TH FLOOR HVAC SHAFTS
09/18/2008	FRAMING	INSP OK	GRC	WALLS OK 13TH FLOOR 23 HOTEL ROOMS
09/30/2008	FRAMING	INSP OK	GRC	HVAC SHAFTS 16TH FLOOR
09/30/2008	INSPECTION	INSP OK	GRC	
10/06/2008	FRAMING	INSP OK	GRC	13TH FLOOR UNIT CEILING
10/06/2008	INSPECTION	INSP OK	GRC	
10/08/2008	FRAMING	INSP OK	GRC	14TH FLOOR UNITS WALLS ONLY
10/08/2008	INSPECTION	INSP OK	GRC	
10/09/2008	FRAMING	INSP OK	GRC	14TH FLOOR HOTEL WALLS
10/09/2008	INSPECTION	INSP OK	GRC	
10/10/2008	FRAMING	INSP OK	GRC	15TH FLOOR HVAC SHAFTS
10/15/2008	FRAMING	DENIED	GRC	17th floor HVAC shafts
10/15/2008	INSPECTION	DENIED	GRC	17th floor hvac shafts
10/16/2008	FRAMING	INSP OK	GRC	17th floor HVAC shafts
10/16/2008	INSPECTION	INSP OK	GRC	
10/20/2008	FRAMING	INSP OK	GRC	14th floor hotel room ceilings
10/20/2008	INSPECTION	INSP OK	GRC	

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
10/23/2008	FRAMING	INSP OK	GRC	16TH FLOOR HOTEL ROOMS - WALLS - 23 UNITS
10/24/2008	FRAMING	INSP OK	GRC	18TH FKIR HVAC SHAFTS
10/31/2008	INSPECTION	DENIED	GRC	16th floor hotel rooms tire wall penetrations
10/31/2008	FRAMING	DENIED	GRC	
11/03/2008	FRAMING	INSP OK	GRC	19TH FLOOR 2 HR SHAFTS
11/04/2008	FRAMING	INSP OK	GRC	17TH FLOOR WALLS - 14 UNITS
11/05/2008	FRAMING	INSP OK	GRC	16th floor ceiling
11/05/2008	INSPECTION	INSP OK	GRC	
11/12/2008	FRAMING	INSP OK	GRC	17th floors walls 20th floors zhr HVAC Shafts
11/14/2008	FRAMING	INSP OK	GRC	
11/17/2008	FRAMING	INSP OK	GRC	17th floor unit ceilings
11/17/2008	INSPECTION	INSP OK	GRC	
11/20/2008	FRAMING	INSP OK	GRC	7-17- SHAFT WALLS
11/21/2008	FRAMING	INSP OK	GRC	OFFICE TOWER 6-10 EKECTRUCAL ROOM
11/21/2008	INSPECTION	INSP OK	GRC	
11/26/2008	FRAMING	INSP OK	ZONE 5	20th floor HVAC shafts 6-18 elecator shafts 19th floor unit ceilings
11/26/2008	FRAMING	INSP OK	GRC	
11/26/2008	INSPECTION	INSP OK	GRC	
12/01/2008	INSPECTION	INSP OK	GRC	20TH FLOOR UNIT WALLS
12/01/2008	FRAMING	INSP OK	GRC	20TH FLOOR UNIT WALLS
12/04/2008	FRAMING	INSP OK	GRC	23RD FLOOR 2 HR DUCT SHAFTS
12/04/2008	INSPECTION	INSP OK	GRC	23RD FLOOR 2HOUR DUCT SHAFTS
12/09/2008	FRAMING	INSP OK	GRC	24TH FLOOR HVAC 2 HR SHAFTS
12/10/2008	FRAMING	INSP OK	GRC	21st floor walls
12/10/2008	INSPECTION	INSP OK	GRC	
12/15/2008	FRAMING	INSP OK	GRC	21 st flor unit walls

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
12/15/2008	INSPECTION	INSP OK	GRC	
12/16/2008	FRAMING	INSP OK	GRC	20th floor unit ceilings
12/16/2008	INSPECTION	INSP OK	GRC	
12/17/2008	FRAMING	INSP OK	GRC	
12/18/2008	FRAMING	INSP OK	GRC	21ST CEILINGS HOTEL ROOMS
12/23/2008	FRAMING	INSP OK	GRC	22nd floor hotel room walls
12/24/2008	FRAMING	INSP OK	GRC	25th flr shafts pending mech 26TH FLR HVAC SHAFTS
12/29/2008	FRAMING	INSP OK	GRC	23rd flr/20 hotel room walls
12/30/2008	FRAMING	INSP OK	GRC	22ND FLR CEILINGS
12/31/2008	FRAMING	INSP OK	GRC	
01/05/2009	FRAMING	INSP OK	GRC	23rd floor hotel room ceilings
01/07/2009	FRAMING	INSP OK	GRC	
01/08/2009	FRAMING	INSP OK	GRC	24th flr hotel room ceiling
01/12/2009	FRAMING	INSP OK	GRC	25TH FLOOR HOTEL ROOM WALLS
01/21/2009	FRAMING	INSP OK	GRC	HOTELROOM WALLS 26TH FLOOR
01/22/2009	FRAMING	INSP OK	GRC	25th floor Hotel rooms ceiling
01/27/2009	FRAMING	INSP OK	GRC	10-16 floors wlvator lobby ceilings
01/27/2009	FRAMING	INSP OK	GRC	27TH FLOOR 2 HR. HVAC SHAFTS
01/28/2009	FRAMING	INSP OK	GRC	17th-22nd floors elvator lobby ceilings
01/29/2009	FRAMING	INSP OK	GRC	17th-22nd flrs elevator lobby ceilings
02/03/2009	FRAMING	INSP OK	GRC	26th floor hotel room ceilings
02/16/2009	FRAMING	INSP OK	GRC	15th floor condo ceilings
02/17/2009	FRAMING	INSP OK	GRC	28th -29th -30th floors 2HR shafts
02/25/2009	FRAMING	INSP OK	GRC	27th floor hotel room ceilings
03/05/2009	FRAMING	INSP OK	GRC	

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
03/09/2009	FRAMING	INSP OK	GRC	
03/10/2009	FRAMING	INSP OK	GRC	
03/11/2009	FRAMING	INSP OK	GRC	
03/12/2009	FRAMING	INSP OK	GRC	30TH FLOOR WALLS
03/16/2009	FRAMING	INSP OK	GRC	17TH FLOOR CORE WALLS
03/17/2009	FRAMING	INSP OK	GRC	Office tower 19th - 26th elv. shafts
03/19/2009	FRAMING	INSP OK	GRC	
03/23/2009	FRAMING	INSP OK	GRC	30TH FLR CONDO CEILING
03/24/2009	FRAMING	INSP OK	GRC	
03/25/2009	FRAMING	INSP OK	GRC	conf center kitchen high walls
03/26/2009	FRAMING	APPROVED	GRC	
03/30/2009	FRAMING	INSP OK	GRC	31st floor condo ceilings
03/31/2009	FRAMING	DENIED	GRC	
04/01/2009	FRAMING	INSP OK	GRC	Office Tower Elv. Lobbys Fls 15-18
04/01/2009	INSPECTION	MISC	GRC	
04/02/2009	FRAMING	APPROVED	GRC	
04/06/2009	FRAMING	INSP OK	GRC	
04/07/2009	FRAMING	INSP OK	GRC	Mens/Women Restrooms P-6
04/08/2009	FRAMING	INSP OK	GRC	
04/09/2009	FRAMING	INSP OK	GRC	
04/13/2009	FRAMING	INSP OK	GRC	33rd flr walls condo
04/14/2009	INSPECTION	INSP OK	GRC	
04/15/2009	FRAMING	INSP OK	GRC	
04/16/2009	INSPECTION	INSP OK	GRC	PERIMETER FIRE SAFE FLRS 20-24 OFF TOWER
04/21/2009	FRAMING	INSP OK	GRC	35TH FLOOR 2HR SHAFTS
04/22/2009	WALL INSPECT/FOUNDATION	INSP OK	GRC	7TH FLOOR ADMIN AREA WALLS

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
04/23/2009	FRAMING	INSP OK	GRC	5th, 7th, 10th, 11th, floors fire-safe
04/27/2009	INSPECTION	INSP OK	GRC	
04/28/2009	FRAMING	INSP OK	GRC	
05/04/2009	FRAMING	PARTIAL	LBRYANT	15th floor partial as marked on plans
05/05/2009	FRAMING	INSP OK	GRC	36th-37th floor 2hr shafts
05/07/2009	FRAMING	INSP OK	GRC	conference center walls 34th floor condos walls and ceilings
05/13/2009	FRAMING	INSP OK	GRC	
05/14/2009	FRAMING	INSP OK	GRC	36TH FLOOR WALL & CEILING
05/18/2009	FRAMING	INSP OK	GRC	Office Towers Floors 28-33 Shafts Walls
05/19/2009	FRAMING	INSP OK	GRC	office tower restroom ceilings 13-26
05/21/2009	FRAMING	INSP OK	GRC	7th floor 2hr shafts and core walls
05/26/2009	FRAMING	INSP OK	GRC	office tower 27th&28th fls stairs#1&2
05/27/2009	FRAMING	INSP OK	GRC	15TH FL BALLROOM
05/28/2009	FRAMING	INSP OK	GRC	37TH FLOOR CONDO WALLS/6TH FLOOR LOBBY CEILING
06/01/2009	FRAMING	INSP OK	GRC	27,28th bfloors office tower core walls
06/01/2009	FRAMING	INSP OK	GRC	
06/02/2009	FRAMING	INSP OK	GRC	office tower restroom ceilings fls 24&25
06/03/2009	FRAMING	INSP OK	GRC	37th fl condo ceilings
06/04/2009	FRAMING	INSP OK	GRC	38th floor condo ceilings
06/08/2009	FRAMING	INSP OK	GRC	15th jr ballroom ceiling
06/10/2009	FRAMING	INSP OK	GRC	15th fl pre-function ceiling
06/11/2009	FRAMING	INSP OK	GRC	OFFICE TOWER 36TH-33RD FLOORS SHAFT WALLS
06/15/2009	FRAMING	INSP OK	GRC	hotel 15th fl restroom walls&ceiling
06/16/2009	FRAMING	INSP OK	GRC	15th lobby walls
06/17/2009	FRAMING	INSP OK	GRC	office tower stair#5 7-9th floors
06/22/2009	FRAMING	INSP OK	GRC	OFFICE TOWER STAIR#8 FLOORS 15-7

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
06/23/2009	FRAMING	INSP OK	GRC	15th fl lobby ceiling
06/24/2009	FRAMING	INSP OK	GRC	LEVEL 15 CEILING
07/07/2009	FRAMING	INSP OK	GRC	15th fl business center ceiling
07/08/2009	FRAMING	INSP OK	GRC	15th fl south pre-function ceiling
07/10/2009	FRAMING	INSP OK	GRC	LOBBY CEILINGS OK
07/17/2009	FRAMING	INSP OK	GRC	level 15 stairs#4&5 ok
07/20/2009	FRAMING	INSP OK	GRC	office tower floors 31&32 core walls
07/21/2009	FRAMING	INSP OK	GRC	office tower stair#9 floors 1&2
07/22/2009	FRAMING	INSP OK	GRC	office tower low rise elevator shafts floors 19-23
07/23/2009	FRAMING	INSP OK	GRC	office tower 24-30 floors elevator lobby walls
07/28/2009	FRAMING	INSP OK	RRN	
07/29/2009	FRAMING	PARTIAL	RRN	<ol style="list-style-type: none"> 1. Hotel elevator lobby 9- seal conduits at garage wall - talk in person with Todd 2. Seal sprinkler pipe going thru elevator to corridor 3. Residential lobby-seal wall penetrations as Discussed- ok to cover pending electrical sign-off 4. Level 9 Hotel parking deck lobby-seal around wall to ceiling abutment and conduit pipes- need touch up 5. Level 8-ok to hang ceiling-seal RT rear IVconduit 6. Level 12, 13, 14, 15 Penetration remove temp lamp/ check for wall 7. service vestib. level 15- talk in person with Chris Sherman-ok to hang tile 8. Level 15-17 stair #5-ok to proceed roof/shaft wall at roof level-need eng/arch drawing for eastwall in stairwell 5
08/04/2009	FRAMING	INSP OK	GRC	office tower 15th fl stair#8 2hr ceiling ok

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
08/10/2009	FRAMING	PARTIAL OK	RRN	1. Office Tower: level 34 wall cover-up @ restrooms and stairs 1 & 2. OK 2. Ceiling cover-up 16-20 service elevator lobby. OK Level-18 Fire caulk sprinkler pipe. Level-17 Fire caulk sprinkler pipe & vertical pipe. Level-16 Same as above. office tower 35th fl. core walls ok
08/19/2009	FRAMING	INSP OK	GRC	office tower penthouse roof ceiling ok
08/21/2009	FRAMING	INSP OK	GRC	fire pump meeting
08/26/2009	INSPECTION	INSP OK	GRC	39th,38th,37th, floors shaft walls ok
08/28/2009	FRAMING	INSP OK	GRC	office tower 36th floor stairs#1&2 ok to cover
08/31/2009	FRAMING	INSP OK	GRC	hotel rooms on floors 14,13,12,11,& 10 final ok
08/31/2009	FINAL	PARTIAL	GRC	37th Floor: Core and stair wall cover. 30-34th Floors: Bathroom ceiling cover. 21-26th Floors: Service elevator ceiling cover.
09/02/2009	FRAMING	INSP OK	SWJ	16,17,18th Floors: Final walk hotel rooms. (74 units) 19th floor hotel rooms final walk.
09/02/2009	INSPECTION	INSP OK	SWJ	hotel stair#6 & stair#7 stair pressure ok fan shut down not approved
09/04/2009	INSPECTION	INSP OK	SWJ	Floor 20-23: Final walk hotel rooms. Total 101 rooms.
09/08/2009	INSPECTION	INSP OK	GRC	p-6 level restroom ceiling ok generator transfer emergency lighting&egress lighting hotel only ok
09/09/2009	INSPECTION	INSP OK	SWJ	Final walk hotel rooms floors 24 and 25.
09/14/2009	FRAMING	INSP OK	GRC	38th floor restrooms ok to cover
09/14/2009	INSPECTION	INSP OK	SWJ	Final walk hotel rooms floor 26 and 27.
09/15/2009	FRAMING	INSP OK	GRC	HOTEL FLOWS&TAMPERS OK
09/17/2009	INSPECTION	INSP OK	SWJ	flows&tampers test complete
09/17/2009	INSPECTION	INSP OK	GRC	Phones, pull stations, smoke detectors, elevator lobby doors: hotel floors 27 through 20.
09/18/2009	INSPECTION	INSP OK	GRC	39th floor bathroom walls.
09/21/2009	INSPECTION	INSP OK	SWJ	
09/22/2009	FRAMING	INSP OK	SWJ	

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
09/22/2009	INSPECTION	INSP OK	SWJ	Phones, pulls, strobes hotel floors 19-16
09/23/2009	INSPECTION	INSP OK	SWJ	FLOORS 14-13: Phones, pulls, smoke detectors, elevator door swings. CORRECTIONS REQUIRED FOR FIRE PANEL: Fire panel displays construction floor numbers not actual finished floor numbers. Programming corrections required. ANSUL TESTS: Balloon test P6 Main kitchen/bakery and Pizza oven hoods-OK. Balloon test P5 Employee cafeteria hood; balloon test OK but appliance shut-down failed.
09/25/2009	INSPECTION	INSP OK	SWJ	Hotel floors C, and 10-8: Phones, smoke detectors and pull stations. Appliance shut down at P5 employee kitchen exhaust fan hood. Hotel floors 8-26: Verified fire panel address corrections. ok b-tco hotel only
09/25/2009	TEM. FINAL	PARTIAL OK	GRC	
09/29/2009	FRAMING	INSP OK	GRC	35th floor office tower restroom ceilings ok
09/30/2009	INSPECTION	INSP OK	GRC	meeting w/ fire dept on fdc signage
10/01/2009	FRAMING	INSP OK	GRC	office tower floors 27 thru 35 phone rooms ok
10/09/2009	FRAMING	INSP OK	GRC	36th floor restroom ceilings ok
10/12/2009	INSPECTION	INSP OK	GRC	28th-38th floors condo base bld audio aduio alarms ok
10/14/2009	FRAMING	PARTIAL OK	SWJ	OFFICE TOWER 39TH FLR TEL ROOM WALLS 38TH FLR TEL ROOM WALLS 37TH FLR TEL ROOM WALLS AND RESTROOM CEILINGS COVER 36TH FLR TEL ROOM AND SERVICE ELEVATOR LOBBY WALLS
10/14/2009	INSPECTION	DENIED	SWJ	37TH FLR MISSING SMOKE 36TH FLR ALARMS IN BEDROOM MECF ROOM PENETRATIONS
10/23/2009	INSPECTION	INSP OK	GRC	condo floors stair pressure&fan shut down ok
10/23/2009	FRAMING	INSP OK	GRC	parking deck levels p-1,p-2,p-3 elevator lobby ceilings ok
10/26/2009	INSPECTION	INSP OK	GRC	final walk condos 35th,34th.&33rd.floors

Inspection Worksheet

BUILDING ZONE 5

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
10/26/2009	FRAMING	INSP OK	GRC	
10/27/2009	FRAMING	INSP OK	GRC	office tower 38th floor restroom ceilings ok
10/27/2009	INSPECTION	INSP OK	GRC	final walk condos floors 32,31,30,& 29
10/28/2009	INSPECTION	INSP OK	GRC	condo floors em. generator&egress lighting ok
10/28/2009	FRAMING	INSP OK	GRC	office tower elevator fronts 29th thru 38th floors ok
10/28/2009	INSPECTION	INSP OK	GRC	27th&28th floor condos final walk ok
11/02/2009	FRAMING	INSP OK	GRC	office tower 39th fl. restroom ceilings
11/02/2009	FRAMING	INSP OK	GRC	condo fls. 27 thru 31 pulls&smokes ok
11/03/2009	INSPECTION	INSP OK	GRC	
11/04/2009	PIERS	INSP OK	SWJ	floors 37;38 1 hr wall at mid rise elevators
11/09/2009	INSPECTION	INSP OK	GRC	add condo floors 27 thru 37 to tco
11/12/2009	INSPECTION	INSP OK	SWJ	Floor 14 Office Twr: Mail room and management wall framing. Floor 40 Roof Office Twr: Service elevator lobby walls. Floor 39 Office Twr: Serv. elev. and high rise elev. front walls. Floor 38 Office Twr: High rise elev. and mid rise elev. front walls. Floor 38 Office Twr: Mid rise elevator and core area ceilings. Floor 37: High rise elevator lobby walls.

Scheduled Inspection

Result

BB07 FRAMING

Comment: PATTON BLACKMON @ 678-794-6409

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address
646 SHERWOOD RD NE

APN
17 00510006017

Permit #
BB 200806411

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
01/12/2009	FOOTING	CANC	DCOMOD	canceled via faxed
01/14/2009	FOOTING	INSP OK	DCOMOD	OK
01/21/2009	WALL INSPECT/FOUNDATION	INSP OK	RRN	OK TO POUR WALLS
02/23/2009	FOOTING	INSP OK	SBOWLE	
05/13/2009	FRAMING	DENIED	DCOMOD	
05/20/2009	FOOTING	INSP OK	SWJ	Footing for retaining wall at left property line, and footing for steps and left half of rear retaining wall.
05/20/2009	INSULATION	INSP OK	DCOMOD	
05/20/2009	FRAMING	INSP OK	DCOMOD	
09/16/2009	WALL INSPECT/FOUNDATION	INSP OK	DCOMOD	retain wall footing rgt rear, side
09/16/2009	FOOTING	INSP OK	DCOMOD	
10/07/2009	WALL INSPECT/FOUNDATION	CANC	DCOMOD	
10/07/2009	FOOTING	CANC	DCOMOD	
10/22/2009	FOOTING	INSP OK	ZONE 5	ok footing for frt stairs

Scheduled Inspection

Result

BB10 FINAL

Comment: ANDY HAMLIN @ 678-458-7974

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address
929 CHARLES ALLEN DR

APN
17 0054 LL001

Permit #
BB 200903322

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/28/2009	INSPECTION	MISC	SBOWLE	pre construction meeting
09/11/2009	FOOTING	INSP OK	DCOMOD	north elev. tower (3 column, elev. Pit-see drawings)
09/15/2009	FOOTING	INSP OK	DCOMOD	column footing elev. Lobby
09/18/2009	WALL INSPECT/FOUNDATION	INSP OK	DCOMOD	elev. shaft
09/22/2009	FOOTING	CANC	DCOMOD	canceled
09/25/2009	FOOTING	INSP OK	SBOWLE	APPROVED INTERMEDIATE WALL POUR
10/13/2009	FOOTING	INSP OK	SBOWLE	
10/15/2009	FOOTING	INSP OK	SBOWLE	
10/26/2009	SLAB	DENIED	SBOWLE	
10/28/2009	SLAB	INSP OK	SBOWLE	
10/29/2009	FOOTING	INSP OK	SBOWLE	west tower only
11/04/2009	WALL INSPECT/FOUNDATION	INSP OK	SBOWLE	
11/06/2009	SLAB	INSP OK	SWJ	East Elevator Tower elevated slab.
11/13/2009	WALL INSPECT/FOUNDATION	INSP OK	SBOWLE	

Scheduled Inspection

Result

BB05 SLAB

Comment: JOSHUA @ 404-965-3333

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address**8 PEACHTREE BATTLE AV NW**APN**17 01110002054**Permit #**BB 200903727**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/28/2009	FOOTING	PARTIAL OK	SMK	

Scheduled Inspection

BB14 INSPECTION

Comment: BILLY COBB @ 770-318-8409Phone:Inspector's Comment:Result

Inspection Worksheet

BUILDING ZONE 5

Address

1865 WINDEMERE DR NE

APN

17 00500010008

Permit #

BB 200904029

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB08 INSULATION

Comment: SHANNON RHODES @ 404-895-6275Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address**10 PEACHTREE PL NE**APN**17 01060007130**Permit #**BB 200904271**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BB10 FINAL

Comment: ROBERT LYLE @ 404-535-2282Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

10 PEACHTREE PL NE

APN

17 01060007130

Permit #

BB 200904272

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB10 FINAL

Comment: ROBERT LYLE @ 404-535-2282

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

10 PEACHTREE PL NE

APN

17 01060007130

Permit #

BB 200904273

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB10 FINAL

Comment: ROBERT LYLE @ 404-535-2282

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

999 PEACHTREE ST NE

APN

17 01060008051

Permit #

BB 200904324

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB14 INSPECTION

Comment: DARYL WARD @ 305-797-1961

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 5

Address

331 CAMDEN RD NE

APN

17 01030002024

Permit #

BB 200904386

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BB07 FRAMING

Comment: LIZ DAVIS @ 678-438-5814

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 7

Address

3116 BENJAMIN E MAYS DR SW

APN

14 0235 LL004

Permit #

BB 200900438

Inspection History

Inspection Worksheet

BUILDING ZONE 7

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/25/2009	FOOTING	INSP OK	SWJ	APPROVED 4 FOOTINGS/1ST FLR/EXISTING BLDG
03/11/2009	FOOTING	INSP OK	DC	
03/12/2009	FOOTING	PARTIAL OK	SWJ	approved 6 ea f8 and 6 ea f7 footongs from column line nb to ng see marked plans
03/24/2009	FOOTING	DENIED	SWJ	INCOMPLETE REBAR NEW BLDG.
03/30/2009	FOOTING	INSP OK	SWJ	APPROVED FOOTINGS AT NEW ADDITION AT COLUMN LINE NA.2 FROM N3 TO N6
03/31/2009	WALL INSPECT/FOUNDATION	APPROVED	SWJ	
04/20/2009	FOOTING	APPROVED	ZONE 7	Footing approved per engineer
04/27/2009	SLAB	INSP OK	SWJ	
04/28/2009	SLAB	INSP OK	SWJ	Slab approved per engineer.
04/28/2009	FOOTING	INSP OK	SWJ	Footing approved per engineer
06/16/2009	SLAB	INSP OK	SWJ	3rd floor elevated slab. Wall rebar at seating area at perf. hall.
07/20/2009	FRAMING	INSP OK	SWJ	3rd floor walls in existing building.
07/21/2009	INSULATION	INSP OK	SWJ	3rd floor existing building insulation.
07/30/2009	FRAMING	INSP OK	SWJ	2nd level walls in existing building.
09/01/2009	FRAMING	INSP OK	SWJ	EXISTING BLDG, SOUTH WING: 2ND FLOOR CLASSROOM WALLS.
09/04/2009	FRAMING	INSP OK	SWJ	1st floor classrooms South.
10/02/2009	FRAMING	INSP OK	SWJ	Hard ceiling for bathrooms in existing building 2nd floor north and south, 3rd floor north, cafeteria, admin. Also rear corridor walls in new auditorium T113 and T114.
10/22/2009	FRAMING	INSP OK	SWJ	New addition 2nd and 3rd floor classroom walls.
10/27/2009	INSULATION	DENIED	SWJ	Insulation missing in auditorium walls.
10/28/2009	INSULATION	INSP OK	SWJ	Auditorium / music room exterior walls.
10/30/2009	INSULATION	INSP OK	SWJ	New building 2nd and 3rd floor bathroom ceilings, Existing building 3rd floor classrooms north wing ceilings.

Inspection Worksheet

BUILDING ZONE 7

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
11/10/2009	FRAMING	INSP OK	ZONE 7	2nd floor existing building: Ceiling cover ok for front entry, north and south corridors and classroom.
11/13/2009	INSPECTION	INSP OK	SWJ	Existing Building: Kitchen and 2nd floor south wing classrooms ceiling cover. 1st floor north wing wall cover. New building Auditorium ceiling cover.

Scheduled Inspection

Result

BB05 SLAB

Comment: H.J. RUSSELL @ 404-557-7455 OR 404-557-2900

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 7

Address**620 FIELDING LA SW**APN**14 02130007001**Permit #**BB 200903861**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
		<u>Result</u>		

BB07 FRAMING

Comment: CHARLES WILSON @ 404-918-3760Phone:Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 8

Address
2196 FLEETWOOD CT SW

APN
14 01820002055

Permit #
BB 200800406

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
02/11/2008	FOOTING	CNCL	CSW	
02/26/2008	FOOTING	DENIED	ELW	
02/28/2008	FOOTING	MISC	HMB	
05/01/2008	FRAMING	DENIED	RGP	need to fill penetrations
09/08/2009	FINAL	DENIED	SWJ	1.Need permit and approved plans. 2.May possibly need site and arborist final inspections-owner to verify and obtain signatures on permit card. 3.Need landing outside of garage entrance door on right. 4.Seal and protect wall penetration at air conditioner. 5.Need insulation under furnace platform in attic. 6.Drainpipe from water heater pan drains to front crawl space. 7.Clothes dryer duct detached in front crawl space. 8.Need address visible from street 9.Rear crawl space locked-not able to inspect. 10.Need graspable handrail at front porch steps. 11.Wall insulation not verified. 12.Add nails at attic ladder at pivot plate and hinge plate per manufacturer's instructions. 13. Other conditions may exist.
11/16/2009	FINAL	DENIED	SWJ	Need approved plans, and properly installed dryer exhaust duct.

Scheduled Inspection

BB10 FINAL

Comment: TYRONE @ 678-793-8980

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 8

Address
900 W END AV SW

APN
14 01080003003

Permit #
BB 200900147

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/16/2009	FRAMING	INSP OK	DC	
11/04/2009	FRAMING	DENIED	SWJ	damaged fire proofing on structure steel

Scheduled Inspection

BB07 FRAMING

Comment: IKE TIGGS @ 404-867-5992

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 9

Address
190 MARIETTA ST NW

APN
14 00780010048

Permit #
BB 200902727

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/31/2009	FRAMING	INSP OK	GRC	phase#1 walls ok
09/24/2009	FRAMING	INSP OK	GRC	5th floor south tower phase#2 walls ok
10/23/2009	FRAMING	INSP OK	GRC	5th floor south tower phsse#1 hard ceiling

Scheduled Inspection Result
 BB07 FRAMING

Comment: MICHAEL REDMOND @ 770-527-3951

Phone:

Inspector's Comment:

Inspection Worksheet

BUILDING ZONE 9

Address

235 PONCE DE LEON AV NE

APN

14 00490010065

Permit #

BB 200903970

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	FRAMING	CANC	SMK	

Scheduled Inspection

Result

BB07 FRAMING

Comment: LOUIS SKINNER @ 770-318-8993

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address
504 WINDSOR ST SW

APN
14 00760007106

Permit #
BECP 200906575

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/28/2009	CEILING	DENIED	ZONE 1	
10/28/2009	WALL	INSP OK	ZONE 1	

Scheduled Inspection Result

BE03 CEILING

Comment: R WILIAMS ELECTRIC LLC/RICHARD/4-456-2946

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address

240 PEACHTREE ST NW

APN

14 00780008001

Permit #

BECP 200907208

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: BLDG 1 18D;10-18 18E 2-10//MIKE BLEDSOE 6-618-6317

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address

240 PEACHTREE ST NW

APN

14 00780008001

Permit #

BECP 200907211

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: MIKE BLEDSOE @ 678-618-6317//10E23 BLDG 1

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address

230 SPRING ST NW

APN

14 00780007087

Permit #

BECP 200907213

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: MIKE BLEDSOE @ 678-618-6317//816/BLDG 2

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address
777 CENTRAL AV SW

APN
14 00750005045

Permit #
BEEP 200904398

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/16/2009	FINAL	DENIED	ZONE 1	1. The electrician will need to permit all of the work done at this address. 2. Will need to install a grounding electrode system. 3. Need to have 3' in front of the window. 4. the whole house will need to be made electricly safe.
07/23/2009	TEMP POWER	DENIED	ZONE 1	1. Did not do any thing on the first deficiency. 2. Pay a 50.00 reinspection fee. 3. Can not have power on a existing home.
08/12/2009	FINAL	DENIED	ZONE 1	
09/30/2009	FINAL	UTGE	CT	
10/01/2009	FINAL	DENIED	CT	

Scheduled Inspection Result
BE12 FINAL

Comment: DEMETIRCIE PETERSON/4-840-8957//BTWN 1/3

Phone: 770-640-1125

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address
610 NORTHSIDE DR NW

APN
14 00820001082

Permit #
BEEP 200905932

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/29/2009	SLAB	INSP OK	JWS	
10/07/2009	WALL	INSP OK	ZONE 1	
10/08/2009	WALL	PARTIAL	JBELL	PARTIAL WALLS WEST END
11/12/2009	CEILING	INSP OK	JWS	

Scheduled Inspection

BE06 TEMP POWER

Result

Comment: PUTZEL ELECTRIC/4-409-6708

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 1

Address

50 HURT PZ SW

APN

14 00520001001

Permit #

BEEP 200906839

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/04/2009	WALL	INSP OK	TJL	
11/12/2009	CEILING	INSP OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: Jackie is onsite 404 787 6441 the Hurt Bldg suite 740 Thanks

Phone: 770-974-4800

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 2

Address

2271 CASCADE RD SW

APN

14 01830003053

Permit #

BECP 200904866

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/02/2009	TEMP POWER	INSP OK	CFRAZIE	
09/02/2009	ROUGH	INSP OK	CFRAZIE	
11/13/2009	FINAL	UTGE	CT	WET PAINTED FLOORING.

Scheduled Inspection

Result

BE12 FINAL

Comment: ERNEAST ROBINSON 6-581-6998

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 2

Address

3300 W SHADOWLAWN AV NE LOT2

APN

17 00620003021

Permit #

BERP 200907176

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE01 DITCH COVER

Comment: JACK MCLAUGJLIN 2 678-986-0614

Phone:

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE13 SLAB

Comment: JACK MCLAUGJLIN 2 678-986-0614

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 2

Address

2038 BENT CREEK WY SW

APN

14 0186 LL092

Permit #

BERP 200907219

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: P/U UNIT 2114//BETTY 4-344-6666

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address

4762 MILLBROOK DR NW

APN

17 01370005012

Permit #

BEEP 200902621

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
04/27/2009	ROUGH	DENIED	JBELL	HIT FOOTING STEEL NEED LOW VOLTAGE PERMITS BEFORE FINAL
04/30/2009	ROUGH	INSP OK	JBELL	
11/16/2009	TEMP POWER	INSP OK	JBELL	

Scheduled Inspection

Result

BE12 FINAL

Comment: WILEY ELECTRIC INC/BILL/4-597-8997

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address

989 WINALL DOWN RD NE

APN

17 00110003026

Permit #

BEEP 200905614

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/11/2009	DITCH COVER	DENIED	JWS	
09/15/2009	DITCH COVER	INSP OK	JWS	
10/15/2009	ROUGH	INSP OK	ZONE 4	

Scheduled Inspection

Result

BE12 FINAL

Comment: CHARLWS SMITH @ 404-569-6095

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address**2109 MCKINLEY RD NW**APN**17 01530002005**Permit #**BEEP 200906713**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/12/2009	ROUGH	UTGE	ZONE 8	

Scheduled InspectionResult

BE05 ROUGH

Comment: D. T. BONNER JR @ 770-560-8423Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address

1100 SWATHMORE DR NW

APN

17 0178 LL166

Permit #

BEEP 200906980

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/09/2009	ROUGH	DENIED	JBELL	
11/13/2009	ROUGH	INSP OK	JBELL	

Scheduled Inspection

BE12 FINAL

ResultComment: LINDER SECURITY/4-266-9767Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address
2926 RIVERMEADE DR NW

APN
17 02320001018

Permit #
BEEP 200907070

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/16/2009	ROUGH	DENIED	JBELL	PERMIT AND REPLACE ALL LOW VOLTAGE WIRING AND DEVIC ES THAT WERE UNDERWATER,REPLACE WIRING AND GFI RECP OFF BACK PATIO,OUTLETS IN TILED ROOM NEED TO BE MADE UP AND 1 OUTLET BOX DOES NOT HAVE ANY WIRE PULLED TO IT,DINING ROOM RECPS ARE OVERSPACED,OUTSIDE RECP ON FRONT OF HOUSE OFF DINING ROOM HAS NO WIRE PULLED TO IT,REPLACE YARD LIGHTS AND WIRING THAT WERE UNDERWATER,INSTALL APPROVED COMMUNICATIONS GROUNDING BAR AT SERVICE,OTHER VIOLATIONS MAY EXIST

Scheduled Inspection

Result

BE12 FINAL

Comment:

Phone: 770-294--8600

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address

2926 RIVERMEADE DR NW

APN

17 02320001018

Permit #

BEEP 200907193

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment:

Phone: 770-294--8600

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 3

Address

2510 BOHLER RD NW

APN

17 01950004019

Permit #

BERP 200907124

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>		<u>Result</u>		
-----------------------------	--	---------------	--	--

BE12	FINAL			
------	-------	--	--	--

Comment: ARMSTRONG SPEC LLC/TONY/7-815-7974

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3520 PIEDMONT RD NE

APN

17 00980006017

Permit #

BECP 200906197

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/16/2009	WALL	INSP OK	JBELL	
11/16/2009	CEILING	DENIED	JWS	

Scheduled Inspection

Result

BE03 CEILING

Comment: STE 360//PIRKLE ELECTRIC CO/KENNY/4-569-8719

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3285 PEACHTREE RD NE

APN

17 00610004007

Permit #

BECP 200906456

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE02 WALL

Comment: MARK DORSEY @ 404-294-5892

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3343 PEACHTREE RD NE

APN

17 0045 LL055

Permit #

BECP 200906836

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: STE 550//CHRIS 4-391-9005//ALLISON SMITH CO

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3630 PEACHTREE RD NE

APN

T17 0044 LL030 01

Permit #

BEEP 200710347

Inspection History

Inspection Worksheet

ELECTRICAL ZONE 4

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2007	DITCH COVER	PARTIAL	JWS	
11/15/2007	DITCH COVER	PARTIAL	JWS	
11/30/2007	SLAB	PARTIAL	TJL	
12/06/2007	SLAB	PARTIAL	JWS	
01/17/2008	SLAB	PARTIAL	JWS	
01/25/2008	SLAB	PARTIAL	JWS	
01/31/2008	SLAB	PARTIAL	JWS	
01/31/2008	SLAB	PARTIAL	JWS	
02/04/2008	SLAB	PARTIAL	JWS	
02/14/2008	SLAB	PARTIAL	ZONE 4	INSPECTION MADE BY FRANK AMOS
02/25/2008	SLAB	PARTIAL OK	ZONE 4	L6-B 7-A
02/28/2008	SLAB	PARTIAL OK	JWS	
03/10/2008	SLAB	PARTIAL	JWS	8B
03/12/2008	SLAB	PARTIAL	JWS	
03/18/2008	SLAB	PARTIAL OK	JWS	
03/21/2008	SLAB	PARTIAL	JWS	
03/27/2008	DITCH COVER	PARTIAL	JWS	
03/31/2008	SLAB	PARTIAL OK	JWS	P3 POUR C
04/04/2008	SLAB	PARTIAL	JWS	
04/09/2008	SLAB	PARTIAL OK	JWS	
04/14/2008	SLAB	PARTIAL	JWS	
04/18/2008	SLAB	PARTIAL OK	JWS	
04/25/2008	WALL	PARTIAL OK	JWS	
04/25/2008	SLAB	PARTIAL OK	JWS	
05/01/2008	SLAB	PARTIAL OK	JWS	15b

Inspection Worksheet

ELECTRICAL ZONE 4

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
05/06/2008	DITCH COVER	PARTIAL OK	JWS	
05/07/2008	SLAB	PARTIAL OK	JWS	16-A
05/09/2008	ROUGH	PARTIAL OK	JWS	FLR 6
05/14/2008	SLAB	PARTIAL OK	JWS	
05/19/2008	WALL	PARTIAL OK	JWS	
05/23/2008	WALL	PARTIAL OK	JWS	
05/23/2008	SLAB	PARTIAL OK	JWS	
05/30/2008	WALL	PARTIAL OK	JWS	
05/30/2008	CEILING	PARTIAL OK	JWS	
05/30/2008	SLAB	PARTIAL OK	JWS	
06/03/2008	SLAB	PARTIAL OK	JWS	
06/05/2008	CEILING	PARTIAL OK	JWS	3-4 core
06/05/2008	SLAB	PARTIAL OK	JWS	
06/09/2008	SLAB	PARTIAL OK	JWS	
06/12/2008	CEILING	PARTIAL OK	JWS	
06/12/2008	WALL	PARTIAL OK	JWS	
06/12/2008	SLAB	PARTIAL OK	JWS	
06/19/2008	SLAB	PARTIAL OK	JWS	
06/27/2008	CEILING	PARTIAL OK	TJL	
07/07/2008	SLAB	PARTIAL OK	TJL	
07/10/2008	SLAB	INSP OK	JWS	
07/16/2008	DITCH COVER	PARTIAL OK	JWS	
07/16/2008	WALL	PARTIAL OK	JWS	
07/16/2008	CEILING	PARTIAL OK	JWS	
07/21/2008	WALL	PARTIAL OK	JWS	
07/29/2008	CEILING	PARTIAL OK	JWS	

Inspection Worksheet

ELECTRICAL ZONE 4

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
07/29/2008	SLAB	PARTIAL OK	JWS	
07/31/2008	SLAB	PARTIAL OK	JWS	
08/13/2008	SLAB	PARTIAL OK	WEL	
08/21/2008	WALL	PARTIAL OK	JWS	
09/10/2008	TEMP POWER	DENIED	JFAMOS	
09/17/2008	SLAB	PARTIAL OK	JFAMOS	
09/24/2008	SLAB	INSP OK	JFAMOS	
09/30/2008	SLAB	PARTIAL OK	JFAMOS	
09/30/2008	WALL	PARTIAL OK	JFAMOS	
10/10/2008	SLAB	PARTIAL OK	JFAMOS	
10/13/2008	SLAB	PARTIAL OK	JFAMOS	
11/04/2008	SLAB	PARTIAL	JFAMOS	
12/29/2008	PLAN REVIEW	INSP OK	JWS	
01/07/2009	WALL	PARTIAL OK	JWS	
01/08/2009	ROUGH	PARTIAL OK	JWS	
01/14/2009	CEILING	PARTIAL OK	JWS	
01/14/2009	WALL	PARTIAL OK	JWS	
01/22/2009	WALL	PARTIAL OK	JWS	
01/22/2009	CEILING	PARTIAL OK	JWS	
02/04/2009	CEILING	PARTIAL OK	JWS	
02/04/2009	WALL	PARTIAL OK	JWS	
02/09/2009	TEMP POWER	INSP OK	JWS	
02/25/2009	SLAB	INSP OK	JWS	
03/16/2009	WALL	PARTIAL OK	JWS	
03/16/2009	CEILING	PARTIAL OK	JWS	
03/26/2009	CEILING	PARTIAL OK	JWS	

Inspection Worksheet

ELECTRICAL ZONE 4

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
03/26/2009	WALL	PARTIAL OK	JWS	
04/16/2009	CEILING	PARTIAL OK	JWS	
04/16/2009	WALL	PARTIAL OK	JWS	
04/28/2009	WALL	PARTIAL OK	JWS	
05/07/2009	ROUGH	PARTIAL OK	JWS	
06/03/2009	ROUGH	PARTIAL OK	JWS	
06/03/2009	TEMP POWER	PARTIAL OK	JWS	
06/03/2009	CEILING	PARTIAL OK	JWS	
06/09/2009	ROUGH	PARTIAL OK	JWS	
06/11/2009	FINAL	PARTIAL OK	JWS	
06/16/2009	FINAL	PARTIAL OK	JWS	
06/24/2009	CEILING	PARTIAL OK	JWS	
06/25/2009	ROUGH	PARTIAL OK	JWS	
07/01/2009	FINAL	PARTIAL OK	JWS	
07/08/2009	FINAL	PARTIAL OK	TJL	
07/15/2009	FINAL	PARTIAL OK	JWS	
07/15/2009	WALL	PARTIAL OK	JWS	
07/15/2009	CEILING	PARTIAL OK	JWS	
07/21/2009	FINAL	PARTIAL OK	JWS	
08/13/2009	FINAL	UTGE	TJL	
08/14/2009	FINAL	PARTIAL OK	JWS	
08/31/2009	FINAL	PARTIAL OK	JWS	
09/11/2009	FINAL	PARTIAL OK	JWS	
09/21/2009	FINAL	PARTIAL OK	JWS	
10/02/2009	FINAL	PARTIAL OK	JWS	
10/09/2009	CEILING	PARTIAL OK	JWS	

Inspection Worksheet

ELECTRICAL ZONE 4

<u>Address</u>			<u>APN</u>	<u>Permit #</u>
10/19/2009	FINAL	PARTIAL OK	JWS	25th 26th floors
10/19/2009	CEILING	PARTIAL OK	JWS	22nd floor
10/22/2009	FINAL	PARTIAL OK	TJL	
10/22/2009	CEILING	PARTIAL OK	TJL	
10/29/2009	CEILING	PARTIAL OK	JWS	
11/09/2009	CEILING	PARTIAL OK	JWS	
11/13/2009	CEILING	PARTIAL OK	JWS	

Scheduled Inspection

Result

BE12 FINAL

Comment: PHIL HUCKABY @ 404-867-0394

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address
4141 WIEUCA RD NE

APN
T17 00640001035 16

Permit #
BEEP 200902760

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
05/04/2009	SLAB	PARTIAL OK	JWS	
05/13/2009	SLAB	PARTIAL OK	JWS	
05/19/2009	SLAB	INSP OK	CFRAZIE	
06/10/2009	DITCH COVER	PARTIAL OK	JWS	
08/13/2009	WALL	PARTIAL	JBELL	ADMIN. ROOMS
08/13/2009	CEILING	PARTIAL	JBELL	1ST FLOOR CLASSROOMS,ADMIN. ROOMS,LOADING DOCK
08/17/2009	PLAN REVIEW	INSP OK	JWS	
09/14/2009	WALL	PARTIAL OK	JWS	
09/21/2009	CEILING	DENIED	JWS	
09/30/2009	CEILING	PARTIAL OK	JWS	
10/29/2009	TEMP POWER	DENIED	JWS	
11/02/2009	TEMP POWER	INSP OK	ZONE 4	
11/04/2009	TEMP POWER	INSP OK	JWS	
11/16/2009	CEILING	PARTIAL OK	JWS	

Scheduled Inspection

BE03 CEILING

Result

Comment: ERIC DAVIS @ 770-880-5037

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3414 PEACHTREE RD NE

APN

17 00450001037

Permit #

BEEP 200904991

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/03/2009	WALL	PARTIAL OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: RAY BROWN @ 770-424-1989

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address
3887 SHELDON DR NE

APN
17 00630004014

Permit #
BEEP 200905361

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/27/2009	DITCH COVER	INSP OK	JWS	
09/08/2009	DITCH COVER	DENIED	JWS	
09/08/2009	SLAB	DENIED	JWS	
09/11/2009	DITCH COVER	INSP OK	JWS	

Scheduled Inspection

Result

BE12 FINAL

Comment: EDDY @ 404-456-8121

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

3575 PIEDMONT RD NE

APN

17 0098 LL071

Permit #

BEEP 200906657

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/29/2009	WALL	INSP OK	TJL	
11/04/2009	CEILING	INSP OK	JBELL	

Scheduled InspectionResult

BE12 FINAL

Comment: COSTELLO ELECTRIC 7-916-1946Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address**761 WELCH ST SW**APN**14 00860007004**Permit #**BERP 200906116**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/08/2009	FINAL	DENIED	JPEELE	

Scheduled InspectionResult

BE12 FINAL

Comment: HARRY BLAKE @ 404-483-4957Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 4

Address

4041 WIEUCA RD NE

APN

17 00640001077

Permit #

BERP 200907227

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: EDIN GOLIC/6-935-8972

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address**88 DRUID CI NE**APN**14 00190012069**Permit #**BEEP 200905297**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE05 ROUGH

Comment: GUY ROBERTS @ 404-577-0100Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

347 ATLANTIS AV NE

APN

14 00140001047

Permit #

BEEP 200906023

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: KEN CRAFT @ 404-391-6605

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

400 BILL KENNEDY WY SE

APN

14 00120006164

Permit #

BEEP 200906497

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/29/2009	WALL	INSP OK	CFRAZIE	

Scheduled Inspection

Result

BE03 CEILING

Comment: Call Wes Brown678-549-2120

Phone: 678-226-4990

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address**1910 BIXBY ST SE**APN**15 206B03 011**Permit #**BEEP 200906708**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/28/2009	FINAL	CANC	ZONE 5	
11/17/2009	TEMP POWER	INSP OK	CFRAZIE	

Scheduled Inspection

BE05 ROUGH

ResultComment: LUKE HARRIS @ 678-776-8599Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

1910 BIXBY ST SE

APN

15 206B03 011

Permit #

BEEP 200907027

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: LUKE @ 678-776-8599

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

1910 BIXBY ST SE

APN

15 206B03 011

Permit #

BEEP 200907029

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE05 ROUGH

Comment: LUKE HARRIS @ 678-776-8599

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

1588 FRIAR TUCK RD NE

APN

17 01040008055

Permit #

BERP 200904512

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/22/2009	ROUGH	INSP OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: WAYNE @ 770-317-8960

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

466 HARDENDORF AV NE

APN

15 239B04 033

Permit #

BERP 200905991

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/29/2009	ROUGH	INSP OK	CFRAZIE	

Scheduled Inspection

BE12 FINAL

Result

Comment: JERRY MCDANIEL @ 678-590-5691

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

466 HARDENDORF AV NE

APN

15 239B04 033

Permit #

BERP 200906007

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/29/2009	ROUGH	INSP OK	CFRAZIE	

Scheduled Inspection

Result

BE12 FINAL

Comment: JON PURSELLE @ 770-998-0060

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 5

Address

130 PEACHTREE HILLS AV NE

APN

17 01020005009

Permit #

BERP 200906769

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/02/2009	ROUGH	INSP OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: ROB WAGER @ 770-262-9052

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1150 MAYLAND CI SW

APN

14 00870007067

Permit #

BECC 200907206

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE12 FINAL

Comment: RICKY/Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1159 MORELAND AV SE

APN

14 00100010072

Permit #

BEEP 200904880

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/10/2009	TEMP POLE	DENIED	CT	POLE SUPPORT PEGS NOT DRIVEN 24" UNGROUND.
08/13/2009	TEMP POLE	APPROVED	CT	
09/15/2009	DITCH COVER	INSP OK	CT	
09/24/2009	SLAB	INSP OK	CT	
10/28/2009	CEILING	INSP OK	CT	
10/28/2009	ROUGH	INSP OK	CT	

Scheduled InspectionResult

BE06 TEMP POWER

Comment: STANGOOD ELCTRIC INC/BRIAN/7-309-5067Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1107 SIMS ST SW

APN

14 00870008032

Permit #

BERP 200907189

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>		<u>Result</u>		
-----------------------------	--	---------------	--	--

BE12	FINAL			
------	-------	--	--	--

Comment: PLZ CALL 30 MIN PRIOR/ROBERT/4-438-1264

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address**1749 MARCELL AV SW**APN**14 01530005052**Permit #**BERP 200907195**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE12 FINAL

Comment: TRINITY ELECTRICAL SERV/MICHAELPhone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1358 PLAZA AV SW

APN

14 01380002055

Permit #

BERP 200907203

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: P/U//A//SANDY 561-756-4200

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1358 PLAZA AV SW

APN

14 01380002055

Permit #

BERP 200907204

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: P/U UNIT B/SANDY/561-756-4200

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1093 CORDOVA ST SW

APN

14 01190003119

Permit #

BERP 200907231

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: 6-516-6410

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address**751 PEARCE ST SW**APN**14 01060003026**Permit #**BERP 200907232**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE12 FINAL

Comment: P/U LEE BERRY 6-521-3626/ROB LEE/4-557-8001Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1025 KATHERWOOD DR SW

APN

14 01210002070

Permit #

BERP 200907233

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: P/U BRANDON TERRY 6-614-0842/ROB LEE/4-557-8001

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 6

Address

1233 AVON AV SW

APN

14 01380006108

Permit #

BERP 200907234

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>		<u>Result</u>		
-----------------------------	--	---------------	--	--

BE12 FINAL

Comment: P/U DANIEL FREED 352-494-4109

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

999 PEACHTREE ST NE

APN

17 01060008051

Permit #

BECP 200905826

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/13/2009	WALL	INSP OK	TJL	
10/28/2009	CEILING	PARTIAL OK	TJL	

Scheduled Inspection

Result

BE03 CEILING

Comment: MAY CONSTRUCTION CO/JEREMY/6-616-6424

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address
200 OTTLEY DR NE

APN
17 0103 LL057

Permit #
BECP 200906255

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/09/2009	WALL	INSP OK	CT	
10/14/2009	WALL	INSP OK	CT	
10/22/2009	WALL	INSP OK	TJL	
11/12/2009	CEILING	PARTIAL OK	TJL	
11/13/2009	CEILING	PARTIAL OK	TJL	
11/16/2009	CEILING	INSP OK	ZONE 7	

Scheduled Inspection

Result

BE06 TEMP POWER

Comment: DELTA ELECTRIC INC//TOM//7-932-9422

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address
574 MAIN ST NE

APN
17 0059 LL032

Permit #
BECP 200906506

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/02/2009	WALL	INSP OK	TJL	

Scheduled Inspection

Result

BE03 CEILING

Comment: JAMES HALL @ 770-866-2528

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

999 PEACHTREE ST NE

APN

17 01060008051

Permit #

BECP 200906834

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/04/2009	CEILING	INSP OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: STE 2690/RC/CO ATTEMATION/LANCE

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address**999 PEACHTREE ST NE**APN**17 01060008051**Permit #**BECP 200906835**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/04/2009	CEILING	INSP OK	TJL	

Scheduled InspectionResult

BE12 FINAL

Comment: 26TH FLR//ALLISON SMITH/LANCE/Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

1080 PEACHTREE ST NE

APN

17 01060005047

Permit #

BECP 200906837

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/16/2009	WALL	DENIED	ZONE 7	1. Need to strap the EMT pipe with in 3' of boxes 2. Can not strap the plumbing brace to the electrical boxes 3. Set screws are loose.

Scheduled Inspection

Result

BE03 CEILING

Comment: KRELL ELECTRICAL CONTR/DAVID/4-931-4991

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address**999 PEACHTREE ST NE**APN**17 01060008051**Permit #**BECP 200906922**Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE02 WALL

Comment: DANNY BOYD @ 678-300-4398Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

145 PEACHTREE PARK DR NE

APN

17 0111 LL028

Permit #

BECP 200907066

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: LEASING OFFICE/BROTHERZ ELECTRIC INC/STEVE/7-318-8668

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

145 PEACHTREE ST NE 628

APN

17 01060013032

Permit #

BECP 200907132

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: BLDG 1300//BROTHERZ ELECTRIC INC STEVE/7-318-8668

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 7

Address

1220 CUMBERLAND RD NE

APN

18 055A06 011

Permit #

BERP 200906251

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/12/2009	CEILING	INSP OK	TJL	
10/12/2009	WALL	INSP OK	TJL	

Scheduled Inspection

Result

BE12 FINAL

Comment: DAN REECE ELECTRIC/7-853-7571

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 8

Address

1745 MARTIN L KING JR DR NW

APN

14 01480001116

Permit #

BECP 200907042

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled InspectionResult

BE05 ROUGH

Comment: FOREST JOHNSON @ 678-409-6541Phone:Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 8

Address

640 HOLDERNESS ST SW

APN

14 01390002068

Permit #

BERP 200905699

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/16/2009	ROUGH	DENIED	JPEELE	
09/25/2009	ROUGH	DENIED	ZONE 8	
10/01/2009	ROUGH	INSP OK	JPEELE	
11/12/2009	FINAL	UTGE	ZONE 8	

Scheduled Inspection

Result

BE12 FINAL

Comment: KEELS ELECTRICAL SOLUTIONS LLC/FLOYD 4-201-3862

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 8

Address

1111 SELLS AV SW

APN

14 01170001063

Permit #

BERP 200906961

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/10/2009	FINAL	UTGE	JPEELE	

Scheduled Inspection

Result

BE12 FINAL

Comment: CURTIS REEDRICK @ 770-771-2595

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 8

Address

1523 OLYMPIAN WY SW

APN

14 01500004024

Permit #

BERP 200906966

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/09/2009	FINAL	CNCL	THB	

Scheduled Inspection

Result

BE12 FINAL

Comment: GREG POWELL @ 404-271-0845

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 8

Address

3242 HOLLYDALE DR SW

APN

14 02350001040

Permit #

BERP 200907222

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BE12 FINAL

Comment: TERRY STUART/4-992-1061

Phone:

Inspector's Comment:

Inspection Worksheet

ELECTRICAL ZONE 9

Address

0 HARTSFIELD ATLANTA

APN

14 0128 LL026

Permit #

BEEP 200906554

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/29/2009	CEILING	INSP OK	CT	
10/29/2009	WALL	INSP OK	CT	

Scheduled InspectionResult

BE03 CEILING

Comment: JODY @ 404-886-2016Phone:Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address
528 JEFFERSON CHASE ST SE

APN
14 0062 LL120

Permit #
BHRP 200903076

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	SB	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	1) Keep correct plans with permits

Scheduled Inspection

Result

BH07 ROUGH IN

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address

526 JEFFERSON CHASE ST SE

APN

14 0062 LL120

Permit #

BHRP 200903078

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	ZONE 3	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	no permit on site DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	OFF BROWNMILL. 1) Keep correct plans with permits

Scheduled Inspection

BH07 ROUGH IN

Result

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address

524 JEFFERSON CHASE ST SE

APN

14 0062 LL120

Permit #

BHRP 200903079

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	ZONE 3	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	no permit on site DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	OFF BROWNSMILL. 1) Keep correct plans with permits

Scheduled Inspection

BH07 ROUGH IN

Result

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address
522 JEFFERSON CHASE ST SE

APN
14 0062 LL120

Permit #
BHRP 200903081

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	ZONE 3	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	no permit on site DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	OFF BROWNSMILL. 1) Keep correct plans with permits

Scheduled Inspection

Result

BH07 ROUGH IN

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address
520 JEFFERSON CHASE ST SE

APN
14 0062 LL120

Permit #
BHRP 200903082

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	ZONE 3	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	OFF BROWNS MILL 1) Keep correct plans with permits

Scheduled Inspection

Result

BH07 ROUGH IN

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

MIKE BURDESHAW

Address
518 JEFFERSON CHASE ST SE

APN
14 0062 LL120

Permit #
BHRP 200903083

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	ZONE 3	no plans on site
11/16/2009	ROUGH IN	DENIED	AC	DUCTWORK NOT INSTALLED PER PLANS.
11/16/2009	ROUGH IN	ROUGH OK	RMB	;OFF BROWNSMILL RD 1) Keep correct plans with permits

Scheduled Inspection

Result

BH07 ROUGH IN

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address

1676 BRIARCLIFF RD NE

APN

18 056A01 022

Permit #

BHCP 200901557

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/28/2009	ROUGH IN	DENIED	MHARPE	1. incomplete address,apt complex,no unit #
10/30/2009	ROUGH IN	DENIED	MHARPE	1. need an approved set of plans. 2. must have heat pumps installed,not straight a/c.
11/05/2009	ROUGH IN	ROUGH OK	RMB	1) Need correct Heat Pump thermostats, condensing units and firestops in closets for Finals

Scheduled Inspection

BH08 FINAL

Result

Comment: JOHN@678-758-7073

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address
200 OTTLEY DR NE

APN
17 0103 LL057

Permit #
BHCP 200902988

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/16/2009	ROUGH IN	PARTIAL	SHR	COVER OK FOR REST ROOMS.
11/17/2009	FINAL	CNCL	AMWATS	

Scheduled Inspection Result

BH08 FINAL

Comment: ANDREW@770-443-5626/706-767-0141

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address

3495 BUCKHEAD LOOP NE

APN

17 00620002032

Permit #

BHCP 200903131

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH07 ROUGH IN

Comment: 206-718-9864

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address

3343 PEACHTREE RD NE

APN

17 0045 LL055

Permit #

BHCP 200903201

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH08 FINAL

Comment: SIMS@404-597-7236

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address

115 RIDGELAND WY NE

APN

17 01020001043

Permit #

BHRP 200900980

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
04/07/2009	ROUGH IN	DENIED	SHR	INSTALL DRYER VENT. NEED R-8 INSULATION IN ATTIC. H. RAMBO
04/14/2009	ROUGH IN	ROUGH OK	MHARPE	

Scheduled Inspection

BH08 FINAL

Comment: JACKIE@404-933-0956

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address**3000 RIVERMEADE DR NW**APN**17 02410001012**Permit #**BHRP 200902899**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/13/2009	ROUGH IN	INSP OK	RLB	
11/13/2009	FINAL	APPROVED	RLB	

Scheduled Inspection

BH08 FINAL

Comment: 404-557-3314Phone:Inspector's Comment:Result

Inspection Worksheet

HVAC ZONE 1

Address

1784 CHARLINE AV NE

APN

18 056D07 013

Permit #

BHRP 200903155

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/12/2009	ROUGH IN	DENIED	MHARPE	1. return & zoning required in sun room. contractor agreed to remove duct from sun room.
11/16/2009	ROUGH IN	DENIED	SHR	RUN GAS PIPE IN A PROFESSIONAL MANNER. SUPPORT PIPE EVERY SIX FEET AND RUN CLOSE TO WALL AND FLOOR JOISTS.
11/17/2009	ROUGH IN	DENIED	MHARPE	1. not ready per phone conversation with contractor.

Scheduled Inspection

BH07 ROUGH IN

Result

Comment: CHRIS@678-233-7530

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 1

Address

655 COOLEGE AV NE

APN

17 00530008010

Permit #

BHRP 200903182

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BH08 FINAL

Comment: BOB@770-424-6674

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 1

Address

3525 PIEDMONT RD NE

APN

17 0062 LL023

Permit #

BHRP 200903238

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH07 ROUGH IN

Comment: 404-391-3521

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address
396 PIEDMONT AV NE

APN
14 00500009090

Permit #
BHCP 200900839

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
03/25/2009	ROUGH IN	ROUGH OK	SHR	CORRIDORS OK ON 5 FLOORS. H. RAMBO
04/16/2009	ROUGH IN	ROUGH OK	SHR	
04/30/2009	ROUGH IN	ROUGH OK	SHR	BLDG. 2 CORRIDORS 1,2,3,4,5 OK. H. RAMBO MARQUIS VISTA APTS. BLDG 3 5 CORRIDORS OK. H. RAMBO
10/19/2009	FINAL	APPROVED	SHR	

Scheduled Inspection

Result

BH08 FINAL

Comment: 770-527-1099

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address
855 PEACHTREE ST NE

APN
14 00490002190

Permit #
BHCP 200902000

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/18/2009	FINAL	PARTIAL OK	RMB	1) Duct seal joints ok-Only
09/04/2009	ROUGH IN	PARTIAL OK	RMB	1) Hood wall cover ok except at Hood H-2; need non-combustible wall to leftside & 18" to PVC 2) Light test not yet ready
09/23/2009	ROUGH IN	PARTIAL	SHR	LIGHT TEST OK ON GREASE DUCT TO DEMISING WALL. OK TO INSULATE.
10/09/2009	ROUGH IN	ROUGH OK	AC	
10/20/2009	ROUGH IN	DENIED	RMB	1) Called contact number 678-896-3280 with no answer; drove to space and found locked/no access
10/27/2009	ROUGH IN	PARTIAL	SHR	LIGHT TEST OK ON GV DUCT IN ADJACENT SPACE. OK TO INSULATE.
10/30/2009	FINAL	DENIED	RMB	1) Main greasehood Ansul not yet complete and need Ansul Test 2) Small H-2 Hood needs permanent signage "No Grease Cooking" 3) Main greaseduct through wall needs 16ga. angles on each side of wall 4) Need resolve grease trapped in drop in greaseduct in adjacent space 5) Need smoke detector test for Final
11/09/2009	FINAL	DENIED	RMB	1) Per Scott Banks-Finish left front side of H-2 Hood with non-combustible -Add ANSUL System to H-2 Hood -Still need to resolve grease trapped in drop in greaseduct in adjacent space
11/13/2009	FINAL	PARTIAL OK	RMB	1) Ansul Test Only OK

Scheduled Inspection

BH08 FINAL

Comment: JOHN@678-896-3280

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 2

Address

171 AUBURN AV NE

APN

14 00510012246

Permit #

BHCP 200902269

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BH07 ROUGH IN

Comment: 404-691-2046

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 2

Address
610 NORTHSIDE DR NW

APN
14 00820001082

Permit #
BHCP 200902749

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/23/2009	ROUGH IN	INSP OK	RLB	
11/10/2009	FINAL	DENIED	RMB	1) Need boiler installed and State Boiler Inspection before Final given 2) Need gas test, regulators and appliances terminated per code 3) No HVAC inspections yet by Shumate per GC 4) Notified Rusty Bates by phone

Scheduled Inspection

BH08 FINAL

Result

Comment: RUSTY@770-318-5117

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address**191 PEACHTREE ST NE**APN**14 00510004036**Permit #**BHCP 200902775**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/29/2009	ROUGH IN	PARTIAL OK	RMB	1) Ceiling cover ok

Scheduled Inspection

BH08 FINAL

Comment: JOEL@770-527-3636Phone:Inspector's Comment:Result

Inspection Worksheet

HVAC ZONE 2

Address**1652 HOSEA L WILLIAMS DR NE**APN**15 207A03 018**Permit #**BHRP 200902354**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/20/2009	ROUGH IN	ROUGH OK	SHR	TEST OK.

Scheduled InspectionResult

BH08 FINAL

Comment: AVERY@770-294-8377Phone:Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address
1296 EUCLID AV NE

APN
15 240D04 009

Permit #
BHRP 200902652

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/10/2009	FINAL	DENIED	SHR	DOOR LOCKED. NOBODY HOME.
11/13/2009	FINAL	DENIED	RMB	1) Lockbox jammed and would not operate-No inspection 2) Permits posted inside of house on front window

Scheduled Inspection

Result

BH08 FINAL

Comment: FLIP@770-439-7555

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address

347 JOSEPHINE ST NE

APN

15 209D06 013

Permit #

BHRP 200903170

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH07 ROUGH IN

Comment: DAVID@770-527-5897

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address

294 ELMIRA PL NE

APN

15 209D06 048

Permit #

BHRP 200903184

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BH07 ROUGH IN

Comment: 770-474-8889

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 3

Address

1441 FUNSTON ST SE

APN

14 00240002024

Permit #

BHRP 200903107

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BH07 ROUGH IN

Comment: KATHY@678-574-5048

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 4

Address**4032 RIVERCHESS LN SW**APN**14F0041 LL082**Permit #**BHRP 200901770**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/29/2009	ROUGH IN	ROUGH OK	RLB	

Scheduled Inspection

BH08 FINAL

Comment: SILVER@770-947-2689Phone:Inspector's Comment:Result

Inspection Worksheet

HVAC ZONE 4

Address
4564 SAHARA DR SW

APN
14F00660001019

Permit #
BHRP 200903086

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/12/2009	FINAL	DENIED	AC	NEED ELECTRICAL CUT-OFF AT FURN. AND NOT WHERE LIGHT SWITCH AT DOOR SHOULD BE. NEED B-VENT UP TO FURN. SUPPLY PLENUM LESS THAN 4" from ground. notified hanes.

Scheduled Inspection

Result

BH08 FINAL

Comment: WILLIAM@404-641-4354

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address
935 MARIETTA ST NW

APN
14 01120003045

Permit #
BHCP 200901123

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/07/2009	ROUGH IN	PARTIAL OK	RMB	1) Except Unit B4 needs 14" return
07/10/2009	ROUGH IN	ROUGH OK	RMB	1) Unit B4
09/03/2009	ROUGH IN	ROUGH OK	RLB	Sec 1B 3rd Floor
10/09/2009	ROUGH IN	ROUGH OK	RLB	Area # 1C 3rd Floor.

Scheduled Inspection

Result

BH08 FINAL

Comment: ALLIANCE@770-869-5250

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address
935 MARIETTA ST NW

APN
14 01120003045

Permit #
BHCP 200901127

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/07/2009	ROUGH IN	PARTIAL OK	RMB	1) Except unit B4 needs 14" return
07/10/2009	ROUGH IN	ROUGH OK	RMB	1) Unit B4
09/03/2009	ROUGH IN	ROUGH OK	RLB	Sec 1B 4th Floor
10/09/2009	ROUGH IN	ROUGH OK	RLB	Area # 1C 4th Floor.

Scheduled Inspection

Result

BH08 FINAL

Comment: ALLIANCE@770-869-5250

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address
935 MARIETTA ST NW

APN
14 01120003045

Permit #
BHCP 200901131

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/07/2009	ROUGH IN	PARTIAL OK	RMB	1) Except unit B4 needs 14" return
07/10/2009	ROUGH IN	ROUGH OK	RMB	1) Unit B4
09/15/2009	ROUGH IN	ROUGH OK	RLB	Sect. 1B level 5 4units.
10/23/2009	ROUGH IN	INSP OK	RLB	

Scheduled Inspection

Result

BH08 FINAL

Comment: ALLIANCE@770-869-5250

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address
935 MARIETTA ST NW

APN
14 01120003045

Permit #
BHCP 200901135

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/07/2009	ROUGH IN	PARTIAL OK	RMB	1) Units except B4 needs 14" return
07/10/2009	ROUGH IN	ROUGH OK	RMB	
09/15/2009	FINAL	ROUGH OK	RLB	rough ok Sect 1b level 6 4 units ok
10/23/2009	ROUGH IN	INSP OK	RLB	

Scheduled Inspection

Result

BH08 FINAL

Comment: ALLIANCE@770-869-5250

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address
935 MARIETTA ST NW

APN
14 01120003045

Permit #
BHCP 200901139

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/07/2009	ROUGH IN	PARTIAL OK	RMB	1) Ok except Unit B4 needs 14" return
07/10/2009	ROUGH IN	ROUGH OK	RMB	
09/15/2009	ROUGH IN	ROUGH OK	RLB	Sect 1B level 7 4 units ok.
10/23/2009	ROUGH IN	INSP OK	RLB	

Scheduled Inspection

Result

BH08 FINAL

Comment: ALLIANCE@770-869-5250

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 5

Address

2784 BANKHEAD HY NW

APN

14 02090006086

Permit #

BHCP 200902958

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/05/2009	ROUGH IN	DENIED	RLB	no access----locked
11/12/2009	ROUGH IN	DENIED	RLB	Need hood wall inspection-

Scheduled Inspection

BH07 ROUGH IN

Comment: RANDY@770-616-0622

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 6

Address

1650 RANDALL MILL PL NW

APN

T17 0200 LL089 03

Permit #

BHRP 200902589

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BH07 ROUGH IN

Comment: DEAN@770-614-5110

Phone:

Inspector's Comment:

Result

Inspection Worksheet

HVAC ZONE 6

Address
2205 AJAX DR NW

APN
17 02460005029

Permit #
BHRP 200902650

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/24/2009	ROUGH IN	ROUGH OK	RLB	

Scheduled Inspection

Result

BH08 FINAL

Comment: SMITH@404-328-5133

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 6

Address

2510 BOHLER RD NW

APN

17 01950004019

Permit #

BHRP 200903221

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH07 ROUGH IN

Comment: JIM@404-557-4739/770-737-2525

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 6

Address

1100 SWATHMORE DR NW

APN

17 0178 LL166

Permit #

BHRP 200903231

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BH07 ROUGH IN

Comment: MARTIN MANGAN @ 678-249-4663

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 7

<u>Address</u>	<u>APN</u>	<u>Permit #</u>
0 HARTSFIELD-JACKSON INT'L AIRPORT SW	14 0128 LL026	BHCP 200903137

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BH07 ROUGH IN

Comment: BARRY@678-382-3598/404-399-0462

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 1

Address

3414 PEACHTREE RD NE

APN

17 00450001037

Permit #

BPCP 200903382

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP02 ROUGH

Comment: DREW@770-317-7780

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 2

Address**191 PEACHTREE ST NE**APN**14 00510004036**Permit #**BPCP 200902928**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/15/2009	ROUGH	APPROVED	ND	

Scheduled Inspection

BP16 FINAL

Comment: JOEL@770-527-3636Phone:Inspector's Comment:Result

Inspection Worksheet

PLUMBING ZONE 2

Address**981 HOWELL MILL RD NW**APN**17 01500007155**Permit #**BPCP 200902988**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/16/2009	SLAB	APPROVED	CLS	

Scheduled InspectionResult

BP16 FINAL

Comment: ANDREW@770-443-5636/706-767-0141Phone:Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 2

Address

3715 NORTHSIDE PY NW

APN

17 0199 LL083

Permit #

BPCP 200903240

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/04/2009	ROUGH	APPROVED	ADM	

Scheduled Inspection

Result

BP16 FINAL

Comment: RUSTY@770-318-5117

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 2

Address

1800 HOWELL MILL RD NW

APN

17 0153 LL028

Permit #

BPCP 200903366

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

BP02 ROUGH

Comment: MIKE@770-577-1735

Phone:

Inspector's Comment:

Result

Inspection Worksheet

PLUMBING ZONE 2

Address**1608 GILSTRAP LA NW**APN**17 0229 LL193**Permit #**BPRP 200702597**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
04/30/2007	SLAB	INSP OK	CLS	
05/02/2007	SLAB	INSP OK	CLS	
05/25/2007	ROUGH	INSP OK	RSD	

Scheduled Inspection

BP16 FINAL

Comment: 770-423-1660Phone:Inspector's Comment:Result

Inspection Worksheet

PLUMBING ZONE 2

Address

1612 GILSTRAP LA NW

APN

17 0229 LL195

Permit #

BPRP 200702717

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
05/08/2007	SEWER/SANITARY	INSP OK	CLS	

Scheduled Inspection

BP16 FINAL

Comment: 770-423-1660

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 2

Address
1732 HABERSHAL DR NW

APN
T17 0224 LL044 23

Permit #
BPRP 200703783

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
06/25/2007	SLAB	DENIED	CLS	
06/28/2007	SLAB	INSP OK	CLS	
10/09/2009	ROUGH	INSP OK	CLS	
10/26/2009	SEWER/SANITARY	INSP OK	CLS	
11/17/2009	FINAL	APPROVED	CLS	

Scheduled Inspection

Result

BP16 FINAL

Comment: TONYA@770-423-1660

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 3

Address
929 CHARLES ALLEN DR

APN
17 0054 LL001

Permit #
BPCP 200901871

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
08/03/2009	SLAB	PARTIAL	ADM	
10/26/2009	SLAB	INSP OK	RSD	TOWER CONSTRUCTION CO.
11/16/2009	ROUGH	INSP OK	RSD	ROTC WEST SIDE LOWER LEVEL

Scheduled Inspection

Result

BP02 ROUGH

Comment: PERSEY/RICKY@404-376-4754

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 3

Address
201 17TH ST NW

APN
T17 01080001027 16

Permit #
BPCP 200903013

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/30/2009	ROUGH	INSP OK	RSD	lobby level

Scheduled Inspection

Result

BP16 FINAL

Comment: 404-557-3319

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 3

Address

574 MAIN ST NE

APN

17 0059 LL032

Permit #

BPCP 200903217

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
10/30/2009	ROUGH	DENIED	RSD	no plans/no grease waste approval
10/30/2009	ROUGH	INSP OK	RSD	

Scheduled Inspection

Result

BP16 FINAL

Comment: WILDWOOD/MICHALE 7-974-3950

Phone:

Inspector's Comment:

Inspection Worksheet

HVAC ZONE 4

Address

4001 RIVERCHESS DR SW

APN

14F0041 LL074

Permit #

BPRP 200903422

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP01 SLAB

Comment: 770-560-5856

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address

404 FULTON ST SE

APN

14 00850009108

Permit #

BPAS 200901371

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/16/2009	FIRE SPRINKLER	PARTIAL	CLS	hard ceiling on 1st and 2nd flrs.

Scheduled Inspection

Result

BP09 FIRE SPRINKLER

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address**424 DECATUR ST SE**APN**14 00450007140**Permit #**BPCP 200902458**Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
09/14/2009	SLAB	APPROVED	ZONE 5	

Scheduled InspectionResult

BP02 ROUGH

Comment: RUSTY@770-318-5117Phone:Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address
39 ROSECLAIR DR SE

APN
15 204D05 004

Permit #
BPRP 200902239

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
07/28/2009	ROUGH	APPROVED	ND	
11/10/2009	ROUGH	UTGE	ND	
11/10/2009	ROUGH	DENIED	ND	
11/13/2009	ROUGH	UTGE	ND	

Scheduled Inspection

Result

BP02 ROUGH

Comment: 678-949-1603

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address

881 HIGHLAND VIEW NE

APN

14 00160001001

Permit #

BPRP 200902300

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP02 ROUGH

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address

898 N HIGHLAND AV NE

APN

14 00160002035

Permit #

BPRP 200902421

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/12/2009	SLAB	INSP OK	RSD	

Scheduled Inspection

Result

BP02 ROUGH

Comment: DAVID@678-283-1600

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address

225 BAKER ST NW

APN

14 00780001067

Permit #

BPRP 200903237

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP02 ROUGH

Comment:

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 5

Address
712 PASLEY AV SE

APN
15 175C07 023

Permit #
BPRP 200903370

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

<u>Scheduled Inspection</u>	<u>Result</u>
-----------------------------	---------------

BP03 TOPOUT

Comment: JAMES@770-231-2250/678-859-2312

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 6

Address

3350 GREENBRIAR PY SW

APN

14 0252 LL053

Permit #

BPAS 200902350

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP09 FIRE SPRINKLER

Comment: ADAM@678-410-0040

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 6

Address

2820 RIVERCHESS CT SW

APN

14F0041 LL098

Permit #

BPRP 200903421

Inspection History

<u>Date</u>	Type Descr	Result	Inspector	Inspector Comment
-------------	------------	--------	-----------	-------------------

Scheduled Inspection

Result

BP01 SLAB

Comment: 770-560-5856

Phone:

Inspector's Comment:

Inspection Worksheet

PLUMBING ZONE 8

Address

0 HARTSFIELD-JACKSON INT'L AIRPORT SW

APN

14 0128 LL026

Permit #

BPCP 200903256

Inspection History

<u>Date</u>	<u>Type Descr</u>	<u>Result</u>	<u>Inspector</u>	<u>Inspector Comment</u>
11/09/2009	ROUGH	APPROVED	ND	

Scheduled InspectionResult

BP16 FINAL

Comment: ATRIUM/B&R PLUMB/BARRY/6-382-3598Phone:Inspector's Comment: